DIRECTORATE OF AUDIT: GOVERNMENT OF N.C.T. OF DELHI 4^{TH} LEVEL, C-WING, DELHI SECTT, I.P. ESTATE, NEW DELHI-110002



Sub: - Audit Report of The Executive Engineer(C), South East, Road 1 (Division M-412) Govt.
of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065 for the period
2019-20 to 2022-23

INTRODUCTION

The I.A.R. on the accounts The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065 for the period from2019-20 to 2022-23 was conducted by field Audit Party No- XXIX headed by Sh. Manoj Kumar, IAO/AO and Ms. Tajinder Kaur, AAO The audit was conducted during 03.08.2023 to 17.08.2023(10 working days).

AIMS AND OBJECTIVE OF THE DEPARTMENT

The Executive Engineer(C), South East, Road 1 falls under the jurisdiction of the Chief Engineer, South Zone, M.S.O. Building, ITO, New Delhi and Superintending Engineer, South East (M) Circle, PWD, Sukhdev Vihar, New Delhi. The division is headed by the Executive Engineer who is also functioning as a DDO. There are 04 Sub-divisions under the administrative control of division South East Road-1. The Division is looking after the construction and maintenance of Roads, Footpath, Foot over bridges and drains.

The following officials have served as HOD/HOO/DDO/Cashier during 2019-20 to 2022-23.

HOO/DDO

S.No.	Name	Designation	Period
1.	Sh. Vinay Sheel Saxena,	Executive Engineer	01.04.2019 to 01.03.2022
2.	Sh Shivam Dwivedi	Executive Engineer	02.03.2022 to till date

<u>AAO</u>

S.No.	Name	Designation	Period
1.	Smt Rashmi Lajpal	AAO	01.04.2019 to 22.10.2019
2.	Shri Sanjay Verma	AAO	23.10.2019 to till date

CASHIER

S.No.	Name	Designation	Period 01.04.2019 to 30.11.2021		
1.	Sh. Raj Kumar	Cashier			
2	Sh Rohitashwa Meena	Cashier	01.12.2021 to 16.09.2022		
3	Sh Amarjeet	Cashier	17.09.2022 to till date		

The Executive Engineer(C), South East, Road 1 (Division M-412) Ishwar Nagar, Mathura Road, New Delhi-110065(2019-20 to 2022-23)

2

Sil

Budget allocation for the year 2019-20 to 2022-23

(Rs. In Lakhs)

			_		11131 111 21	akiisj	
Year	Budget A	llocated	Expen	diture	Balance		
	Revenue	Capital	Revenue	Capital	Revenue	Capital	
2019-20	1555	2685	1373.22	1075.15	181.78	1609.85	
2020-21	1431	8137.50	1427.59	8079.02	3.41	58.48	
2021-22	480.76	18040.30	479.43	18037.80	1.33	2.50	
2022-23	1827.72	1718.00	1694.99	1716.45	132.73	1.55	

Statutory Audit

Statutory audit has been conducted by AG (Audit) of The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065 up to 31st March 2022.

<u>Vacancy Position of Regular Staff Executive Engineer(C) South East Road-1 as on</u> 31.03.2023

S.No.	Name of Post	No. of Posts Sanctioned	Filled	Vacant	REMARKS
1	Group A	1	1	0	
2	Group B	21	12	09	
3	Group C	56	27	29 /	
	Total	78	40	38	

Maintenance of Records

The maintenance of records of accounts The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065 for the period from 2019-2020 to 2022-23 was found satisfactory as most of vouchers are serially binded/provided to audit and rest of the observations are subject to the observations made in current audit report.

IΔ

AAO

FORM-II M-8 (Referred to in Para 3.7.2)



Verification note on the compliance of old audit report of accounts of The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065 for the period from 2007-09 to 2016-19.

The outstanding objections pertaining to the old inspection reports on the accounts of The Executive Engineer(C), South East, Road 1 settled as details given below: -

(A) Old Audit Report (Details of old paras settled) (B)

S. No.	Year	Para No.	Subject	Reply of Office	How Settled
1.	2007-09	8	Non Production of Records (NPR)	No reply was submitted however Settled, taken as fresh.	Settled
2.	2013-16	5	Non maintenance of records of Road Restoration Charges	No reply was submitted however Settled, taken as fresh.	Settled
3.	2013-16	7	Non Production of Records (NPR)	No reply was submitted however Settled, taken as fresh.	Settled
4. 	2016-19	1	Heavy outstanding balances under deposits	No reply was submitted however Settled, taken as fresh.	Settled
5.	2016-19	5	Non Production of Records (NPR)	No reply was submitted however Settled, taken as fresh.	Settled

(C) Details of Old Recovery

S. No.	Year	Para	Outstanding Recovery (in Rs.)	Amount Recovered (in Rs.)	Balance to be recovered (In Rs.)
<u>l.</u>	2007-09	8	Nil	Nil	Nil
2	2013-16	5	Nil	Nil	Nil
3	2013-16	7	Nil	Nil	Nil
4	2016-19	1	Nil	Nil	Nil
5.	2016-19	5	Nil	Nil	Nil
	TOTAL		Nil	Nil	Nil

AAO

JAO

FORM-II M-8 (Referred to in Para 3.7.2)

6/5

Verification notes on the compliance of old audit report of The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065_for the period from 2007-09 to 2016-19. The outstanding objections pertaining to the old inspection reports on the accounts were discussed with Head of Office.

S.	Start	End	Para	Brief particulars of the	Total	Amount	Balance
No.		Year	No.	objection	Recovery	recovered	recovery
1	2007	2009	1	Carrying out works at market rates instead of comparative rates by the sub divisional officers	0	0	0
2	2007	2009	2	Amount outstanding to the tune of Rs.8,84,85,297/- against the PAO Ministry of Surface Transport	0	0	0
3	2007	2009	3	Amount of Rs 6,96,823/- outstanding against the contractors	0	0	0
4	2007	2009	6	Sanction strength of work charge establishment	0	0	0
5	2013	2016	2	Pay fixation — Recovery of Rs 3,144/-	2,358	0	2,358
6	2013	2016	4	Execution of extra work amounting to Rs 1.72 lakhs not relates to main work	0	0	0
7	2013	2016	6	Huge deviation between awarded amount and actual expenditure incurred on construction of works	0	0	0
8	2016	2019	2	Inadmissible payment of Rs 2,16,01,979/- in violation of condition of the contract	0	0	0
9	2016	2019	3	Office expenditure charges to work	0	0	0
10	2016	2019	4	Time barred cheques amounting to Rs 2,73,92,537/-	0	0	0
				TOTAL	2,358	0	2,358

Directorate of Audit C-Wing, vel-4,Delhi Sachivalaya, New Delhi - 110,001







List of Para (Order by A. diffed to and A. difference

View Detailed Audit Report

					Department :Public Works (PWD)			
		Sub dep	artment:	(M-412) E	E, South-East Road-1, PWD Division-M-412, Okhla Flyover, Ishwar Nag	ar N.D. (*	1460/12)	
S No.	Start Year	End Year	Para No.	Sub Para	<u>Subject</u>	\$tatus*	Outstanding Amount (in Rs.)	
1	2007	2009	1		Carrying out works at Market Rate instead of comparative rates by the Sub Divisional Officer	0	О	
2	2007	2009	2		Amount outstanding to the tune of Rs. 88485297- against the PAO Min of Surface Transport	О	0	
3	2007	2009	3		Amount of Rs. 696823 outstanding against the Contractors		0	
4	2007	2009	6		Sanctioned Strength of Work Charge Esstt.		0	
5	2007	2009	8		Non-production of Record	0	0	
6	2013	2016	2		Pay fixation - Recovery of Rs. 3144/-	С	2358	
7	2013	2016	4		Execution of extra work amounting to Rs. 1.72 Lakhs not release to main work	0	Û	
8	2013	2016	5		Non maintenance of records of Road Restoration Charges	0	0	
9	2013	2016	6		Huge deviation between awarded amount and actual expenditure incurred on construction of works	U	Ų	
10	2013	2016	7		Non production of Records	0	0	
11	2016	2019	1		Heavy outstanding balances under deposits	0	0	
12	2016	2019	2		Inadmissible payment of Rs. 21601979/- in violation of conditions of the contract	O	ę	
13	2016	2019	3		Office expenditure charges to work	С	Ů	
14	2016	2019	4		Time barred cheque amounting to Rs. 27392537/-	0	C	
15	2016	2019	5		Non production of Records	0	Ů.	

NOTE:
O- Outstanding Paras.
R: -Reply submitted by the Department/Units
C- Comment by the Directorate of Audit on reply submitted.

Back

2319/

Directorate of Audit,

GNCT of Delhi

PART - I (NIL) " ()'
PART - II (CURRENT REPORT)

Audit Part No.13

PARA NO. 01 (Ref. Memo No. 18 dated:28.07.2009)

Pasa-01

Subject Carrying out Works at Market Rate instead of Comparative rates by the

Sub Divisional Officer As per Section 23 of CPWD Manual, Deviation means deviation in quantities of items, i.e., increase or decrease in the quantities of work in the agreement. In other words, the nomenclature of the Works remains the same but the quantities vary with those provided in the Agreement. The powers delegated to various officers may be exercised independently and total deviation can be approved to the extent of 55% of the agreement amounts (AE + EE + SE). But scrutiny of records reveals that there are huge variations upto 476.25% in the quantity of works. Following are a few of

instances:- S.N. Agreement No	Tendered	Actual	% age of varation	
2 No 35/AE 1124/PWD 112/07-08	Amburii 	5.74.344	476 25%	
2 No 35/AE - 24/FWD 112/07-08	. 29 633	5,12-152-	415.6C%	gg to the state of
AZ/AE 1123/PWD 112/07-08	1.22,170	4 × 5 Z 17	280	• .
3 NO.07/AE-1123/PWD 112.07-08	5. 14.66.762 ***	1 14 8 5		~

As per Manual no extra / substituted item should be executed or approve without the prior concurrence of its necessity, by the authority who accorded the technical sanction. Assistant Engineer / Executive Engineer should anticipate any extrasubstituted item that may be necessary for the execution of work and they shall initiate the case after obtaining prior concurrence for its approval from the competent authority The payment of extra items has been worked out at the market rates. The estimates are prepared by the technically experts engineers and stul there are provisions for deviations upto 55% but deviations to the extent of 476 25% of the agreement amoun are beyond the desirable limits. Carrying out works at the prevailing market rates no: caused loss of revenue to the public exchequer. Had the estimates been prepared prudently, these works could have been carried out on comparative rates rather than ch market rates and thus avoiding the loss to the Government

Reasons for such huge deviations may please be elaborated

Deviations beyond the permissible limits may also be got regularized by the Competent Authority under intimation to audit

Para No. 2 (Ref Memo No 12 dated 27.07.2009)

Paxa-02

Subject:- Amount Outstanding to the tune of Rs.8.84,85,297 against the Face

Min of Surface Transport

During the course of Audit of Accounts for the year 2007-08 and 2008-09 in the PWD M-112, Civil Road Maintenance, it has been noticed that an amount of Rs.8,84,85,297 has been outstanding against the PAO Ministry of Surface Transport for a long period more than 20 years. It was Rs.4.71 crores in the year 1988-89 and mounted to Rs.8.85 crores in the year 2002-03. It is requested that sincere efforts should be made to recover the amount in question from the PAO Min of Surface Transport at the earliest and credited to the respective head of account.

Para No. 03 (Ref.Memo No 3 dated 27.07.2009)

Page - 0]

Sub: Amount of Rs.6,96,823 outstanding against the Contractors

During the course of Audit of Accounts for the year 2007-08 and 2008-09 in r/o PWO M-112, Civil Road Maintenance, it has been noticed that an amount of Rs.6,96,823 is outstanding against various contractors for a long period dating to 1933 related to 'recoveries/adjustments against the contractors for various works carried out by those contractors. It is suggested that all round efforts should be made to recover these outstanding amounts from the contractors concerned under intimation to audit

Para No. 04 (Ref. memo No. 20 dated 28.07,2009)

Subject: Variation between Tendered Quantity & Quantity Executed

According to the CPWD Manual, no deviation in the quantity of any item should be made without the prior approval of the competent authority. The Assistant Engineer in Charge of the work shall be responsible to assess the anticipated deviation well in advance. He will allow the execution of work-in excess of the agreement quantity only after the excess over agreement quantity has been approved by the competent authority

The scrutiny of the Works pertaining to the year 2007-08 and 2008-09 in no 1. Civil Road Maintenance Division -112 revealed that the cost of the works has Soescalated considerably due to the addition of work over the estimate. In many case the extra items have escaped while preparing the estimates. No quotations/tenders were recalled for extra quantity of works executed. Huge variation/difference between the

exceeding the prescribed limits may kindly rought regularized leader infimation to such the items purchased by the Set Divisional Officers Vinether these are istationer items crockery items or other miscellatioous items are invalintly be required to be entered in the stock register as regulated where the GFR while Annual Provision verification of Stores (and the regular),

PARA NO 06 (Ref memo No. 19 dated 29.07.2009)

Subject: Sanctioned Strength of Work Charge Estt.

Paga-oy

During the course of audit for the year 2007-08 and 2008-09 in r/o PWD CRMD-112/1 has been noticed that 125 nos of Beldars have been taken on strength against the sanctioned post of 47 Beldars. Similarly against the sanctioned post of oneMate, 06 mates have been working in the Division. Reason/justification for the same may kindly be explained to the audit

Para No. 07 (Ref. Memo No. 09 dt.23-07-09)

Subject:- Sanction of the HOO for withdrawal of GPF.

During the course of scrutiny of the GPF record in the employees of the PWD M-112 Civil Road Maintenance, it has been noticed that if many cases, the EE being the HOO has sanctioned GPF Withdrawai or GPF Adv more than three months basis pay. A few of the instances are as under:-

		N	2007-08
1	Sh Sompal, Beldar		2007-05
2	Sh Kapii Dev Beidar	Rs 112500/4(Cons)	2007-98
3	Sh Ram Parkash, Beldar	Rs.60000/-	2007-08
4	Sh Ram Nath Beldar	Rs. 45000/-	2007-08
<i>5</i> .	Ship Citiwan Beldar	110,10000	4 CRE only which is

As per GPF Rules, HC വഴ്ട് competent to sanction normal advance of GPF only which is equivalent to tokee moreths has sipay or half the amount at credit whichever is less. GPF advance exceeding the above limits or withdrawa or consolidation of advance can only be sanctioned by the HOO. $^{\circ}$

Reason for sanctioning the GPF advance exceeding three months basis pay or by take fare from GPF with drawal may kindry be intimated to the audit.

PARA NO. 08 (Ref Memo No. 21 dated 5.8.2009)

Subject: Non Production of Record

Spouse information in r/o 109 officials of Work Charged Estt. has not been produced to the audit. The requisite information may please be obtained and submitted to audit.

Subject: - Security Deposit.

Clyr W 2 (b)

During the course of audit of accounts for the year2007-08 and 2008-09 in r/c of PWD M-112, Civil Road Maintenance it has been noticed that an amount of Rs.2,10,92,693 is lying with the Division on a/c of Security Deposit as on 31.3.2009. In accordance to Para 21.1.3 9(2) the Security Deposit of the contractor should be refunded by the Executive Engineer after the prescribed maintenance period as stipulated in the agreement or after the date on which the final bill has been prepared and passed for payment, whichever is later. The Divisional Officer should the keep a close watch on the delays in the refund of security deposit to the contractors and for this purpose they should periodically review the Register of Security Deposit Form CPWA 67 maintained in the Division. As per para 21.6, the Divisional Accountant should put up to the Divisional Officer every month a list of all the cases where the security deposit becomes due for refund so that the requisite certificate is immediately obtained by the Divisional Officer from the Sub-Divisional Officer concerned and the security deposit is refunded without waiting for any application from the contractor. withholding the Security Deposit of the contractors beyond the stipulated date may kindly be intimated to the audit.

TAN No. 02 (Ref. Memo No.06 dt.22-07-09)

Subject:-Irregular grant of conveyance charges.

During the test check of the vouchers for the year 2007-08 and 2008-09 in r/o PWD M-112 Civil Road Maintenance, it has been noticed that the officials (Gr. B,C & D Non Gazetted) have been sanctioned and paid conveyance charges for the journeys performed by auto rickshaw. The journeys are of routine nature. The details of the claim are incomplete. The details do not reveal the purpose of journey and the distance in Kms for which the journey was performed. A few of the instance are as under:-

- 1. CV no. 20 Rs.6000/- Sh.Raja Durai, AE, 07-11-08 to 03-01-09 (15 Visits) Sub Division to Divn office & back @100/- per visit 1500/-
- 2. Sh.M.K.Singh, J.E. 05-11-08 to 29-01-09 Sub Division to Division office & back @ 100/- Per visit Rs 1500/-
- 3. C.V No. 20 Sh. Anand Vallabh, LDC 03-11-08 to 28-01-09 15 visits sub Division to Division office & back @100/- per visit No.1500.
- 4. C.V. No.206 dtd.30-03-09 Sh. Ishwar Chand Peon.
 - (i) 1-09-08 to 22-09-08 Kalka More to ITO & back @ 110/- 6 visits Rs.810/rest Rs.500/-
 - (ii) 03-10-08 to 22-10-08 Kalka mode to Nirman Bhawan & back 7 visit @Rs.110/- and Rs.120/- per visit No.950/- rest to Rs.500/-

(iii) 07-11-08 to 28-11-08 Kalka More to Aya Nagar Kalka More to ITO @ Rs.250/- per visit & Rs.110/- per visit Rs.1130/- rest 500/-

July

- (iv) Kalka More to ITO, Vasant Kunj @ Rs.110/- Rs.120 and Rs.190/- per visit Rs.1080/- rest to Rs.500/-
- 5. C.V. No.185 Sh. Sanjay Bhalla, Draught Man, June 07, July 2007, Aug 2007, Sept 2007, Oct 07, Nov 07, Dec 2007, Jan 2008, Feb 2008, March 2008, the official has been paid conveyance charges @Rs 500 per month. The claim submitted by him do not reveal the purpose of journey, kilometers covered, justification to travel by Autorickshaw etc.

As per item No.3(6) of Annexure to Schedule V of the delegation of Financial Power Rule 1978 the conveyance hire reimbursable shall be by bus local train or a combination of them, if the places to be visited are connected by any of these public conveyance. If any other conveyance is hired, the hiring charges may be reimbursed on the certificate of the HOO to the effect that in the interest of public service or due to the urgency of the work. It was necessary to hire such a conveyance". No such certificate has been found endorsed with the conveyance reimbursement claims. Hence it is requested that all the conveyance reimbursements bills may kindly be reviewed and necessary certificate be recorded on the bill or the claims may be restricted by the fare by public conveyance and the overpaid amount if any may be recovered under intimation to audit.

TAN NO. 03 (Ref. Memo No.15 dt.27-07-2009)

Subject:- LOG Books

Test check of Log Books in r/o vehicle Nos. DL 3C AY 2436 and DL 3CE 9804 for the period 2007-08, 2008-09 revealed the following irregularities:-

- 1. Page counting certificate was not found recorded on the first page of Log Book.
- 2. As per rule 40 of staff car rules summary at the end of each months is required to be prepared in the log books duly signed by user/driver/MTO to ascertain the average run of the vehicle per litre of petrol/diesel consumed.
- 3. As per rule 39 of staff car rules, Log Book should once in a year be reviewed by the controlling officer/HOD to exercise supervision over misuse of Govt. Vehicle which have never bee done in any Log book maintained by the audit.
- 4. In Col.No.9 of Log Book, the purpose of Journey was mentioned-1 as official which is irregular Detail purpose of Journey may be indicated now and irregularity avoided in future.
- 5. In Log Book DL3CAY 2436, Column No.7 i.e. Nature and designation officer using staff in vacant and col. No.9 purpose of Journey in vacant which is irregular.
- 6. Other Log Books maintained by Divn M-112, has not shown to audit during curve of audit.

Compliance may please be shown to audit. Irregularity may be avoided in future.

Pyrsan-

Audit Memo No - 03 Dated: 04.07.16

Sub.:- Pay fixation-recovery of Rs. 3,144/-

During test check of the service books while granting MACP, it has been noticed that wrong pay fixation has been done on 01.07.2013(date of option of MACP). An excess payment amounting to Rs. 3.144/- has been made to following employees(as per Annexure-A):-

SN	Name & Designation	Date of grant of MACP	Pay as on 07/04/2013	Date of pay fixation from date of increme	Pay fixed by the office	Pay as per audit	Excess paymen t (in Rs.)
				nt	1	!	
Ī	Sh. Kari Kamat	07.04.13	8150+1900(GP)	01.07.13	8780/-	8770/-	786/-
	Beldar	•		01.07.14	9!10-	9100/-	
				101.07.15	9450/-	9440/-	
2	Sh. Sita Ram,	05.05.13	8150+1900(GP)	01.07.13	8780/-	8770/-	786/-
	Beldar			01.07.14	9110/-	9100/-	
	1			01.07.15	9450/-	9440/-	
3	Sh. Netra Pal.	06.04.13	8150+1900(GP)	01.07.13	8780/-	8770/-	786/-
	Beldar			01.07.14	9110/-	9100/-	
	!	•		01.07.15	9450/-	9440/	
4	Sh. Naresh	03.01.13	8150+1900(GP)	0:.07.13	8780/-	8770/-	786/-
	Chander, Beldar	i		01.07.14	9110/-	9100/-	
		:		01.07.15	9450/-	9440/-	.
	Total			1			3,144/-

The above recovery i.e. Rs. 3,144/- may be made from the concerned officials after due verification and deposit the same in Govt. Accounts under intimation to audit.

gord-ch Parm -06

Audit Memo No - 7 Dated: 06.07.16 \<u>\</u>

Sub.:- Execution of extra work amounting to Rs.1.72 Lakhs not relates to main work.

Section -24.2.1 of CPWD Manual stipulates that - Extra items of work are items the are completely new, and are in addition to the items contained in the contract. Further Section 24.2.3 of CPWD Manual also provides that - No extra/substituted item should be executed or approved without the prior concurrence of its necessity by the authority who accorded the technical sanction.

Test check of agreement register in r/o M-412, Road Maintenance Division, PWD Delhi reveals an extra work amounting to Rs. 1.72 Lakhs, as details given below:-

Name of work	Annual Repair & Maintenance of various road under sub- division M-4124 SH: Painting of kerb stone, M.S. Railing and crash barrier
Agreement No.	09/EE/PWD Div. M-412/2014-15
Agreement ivo	Sh. Ram Singh
Name of Agency	Rs. 27.80 Lakhs
Estimated Cost	Rs. 10.70 Lakhs
Tender Amount	
	03.05.2014
Stipulated date of Start	30.08.2014
Stipulated date of completion	29.08.2014
Actual date of completion	29.08.2014

The above mentioned work was awarded to Sh. Ram Singh at the Tendered amount of Rs. 10.70 Lakhs, which is 61.51 % below the Estimated cost of Rs. 27.80 Lakhs. On going through the available record, it has been observed that an amount of Rs. 12.12 Lakh has been paid vide C.V. no. 11 dated 10.04.2015.

Scrutiny of the final bill, it has been noticed that an amount of Rs. 1.72 Lakhs was paid to the contractor towards an extra item- Providing service of JCB for eight hours and providing & erecting W metal beam crash barrier. As the main work was related to Painting of kern some. M.S. Railing and crash barrier, but the extra item was not relates to main work. This practice is contravention of the provisions of Section 24.2.1 of CPWD works Manual. Revised Technical Sanction in r/o above mentioned works may be obtained from the competent authority & imiliar type of cases (if any) should also be reviewed at the level of Divisional Officer under intimation to Audit.

ans

Audit Memo No-8 Dated: 06.07.16

Sub.:- Non Maintenance of records of Road Restoration Charges

Public utilities like Delhi Jal Board, BSES, MTNL, DMRC & Airtel etc. often require roads to be dug up for laying cables, pipe-line etc. Division make an estimate of the funds required to restore the roads to their usual conditions

These funds are deposited by the utilities with the PWD before the latter grants the agencies permission for road cutting. Further from the Monthly A/c, it was evident that Rs.6.H Crore was lying unutilised as on 31st March 2016. The Planning Branch of the Division, who gave the permission to the client with the approval of the Executive Engineer has not provide any information in response to audit memo no.8 dated 06th July 2016 such as - Date of receipt of application, Date of estimate send to client, Date of restoration charges received from the client, Amt. received from the agencies, Details of NIT & Estimated Cost, Amt. actually incurred & Balance Amt. receivable/ refundable to agencies. Hence, it could not ascertain that restoration charges received from the client were actually used for restoring the concerned roads.

Audit is in the view, that the position may be reviewed and it may be ensure that the amount received from agencies were actually incurred & balance amount (if any) may be refunded to these agencies. In case of excess expenditure than the amount received may also be recovered from the agencies under intimation to audit.

ばなら

Harris Kurnar

is le

Parer Ca

Jaza-07

Audit Memo Na = 6
Dated: 08.07.16 &
Previous Audit Para= 4 (2007-09)

Sub.:-Huge Deviation between awarded amount and actual expenditure incurred on construction of works

Clause 24.1.2 of CPWD Manual 2012 provides that – Deviations beyond the limit of $\pm 10\%$ should not be made at site without in principle approval of T.S. Authority. Once in principle approval is obtained, the total deviations (including initial (+) / (-) 10%) shall be sanctioned by officers as per delegation of powers given at Appendix-1.

The Division is looking after the construction and maintenance of Roads, foothpath and drain like Feroz Gandhi Marg, Vir Savarkar Marg, Shiv Mandir Marg at Lajpat Nagar, Bhishma Pitamah Road, BP Road to round about Defence colony, Srinivaspuri internal roads, Kalka Devi Marg, Jungpura extension, Providing and installation of signage etc. Department has to prepare preliminary estimation of the cost of works as per the scope of works. However such works are required to be carried out after the receipt of administrative approval & expenditure sanction and at the time of preparation of detailed estimates, necessary provisions may be made in the preliminary estimates. Scrutiny of the record pertains to 2013-14 to 2015-16 reveals a huge deviations ranging (+)/(-) 20.57 % to 158.30 % between awarded amount and Actual expenditure incurred on construction of works, where huge deviation were found are as underi-

Deviation between awarded amount and actual expenditure incurred

SN	Agreement no.	Awarded /Tendered amount	Actual Expenditure incurred (In	Difference between Awarded amount & Actual	Deviation in
!		(In Rs.)	Rs.)	Expenditure incurred (In Rs.)	
1	EE/50/PWDM-112/07-08 (Now M-412)	15,82,882/-	40,88,666/-	25,05,784/-	-1158.30
2	EE/69/ PWDM-112/07-08 (Now M-412)	12,17,859/-	20,86,031/-	8,68,172/-	+ -71.28
3	EE/48/PWDM-112/07-08 (Now M-412)	10,35.031/-	19.13,246/-	8.78.215/-	(+)84.85
4	EE/61/ PWDM-112/07-08 (Now M-412)	10,51,242/-	16,39,020/-	5.87.778/-	(-) 55.91
5	EE/57/ PWDM-112/07-08 (Now M-412)	9,91,087/-	17,78,749/-	7.87.662/-	(+)79.47
6	EE/14/ PWDM-112/07-08 (Now M-412)	5,74,871/-	9,39,643/-	3,64,772/-	(+)63.45
7	EE/41/ PWDM-112/07-08 (Now M-412)	5,25,104/-	8,33,818/-	3,08,714/-	(+)58.79
8	EE/35/ PWDM-112/07-08 (Now M-412)	4,90,920/-	7.46.755/-	2,55,835/-	(+) 52.11
9	EE/37/ PWDM-112/07-08	21,85,094/-	32,13,195/-	10,28,101/-	(+)47.05

	(Now M-412)				• 5
10	EE/17/ PWDM-112/07-08	67,27,345/-	29,20,000/-	38,07,345	(-)\$ <u>6</u>
11	(Now M-412) EE /12/PWDM-412/13-14	63,68,109/-	79.89.000/-		· · · · ·
12	EE /13/PWDM-412/13-14	3,29,50,713/-	1,83,28,000/-	- 16,20,891,- 1,46,22,713	7+125 1-144
13	EE/14/PWDM-412/13-14 EE/85/PWDM-412/14-15	4,10,69,374/- 62,82,635/-	5,36,90,000/-	1,26,20,626	(±)30.
15	EE/64/PWDM-412/15-16	1,70.13.338/-	75,75,000/- 1,10,04,000/-	12,92,365- 60,09,338/-	+ <u>)</u> 20

The estimates of works are prepared by the technically experts Engineers on the basis of prevalent DSR and depending upon the prevailing market rates; but still it has been observed that actual expenditure has been incurred much higher or below the tendered cost. Further, the engineers, who estimate the cost of work as per the scope of work are technically sound and expert in their field and as certain the costs approximately to the actual cost of work. Such kind of improper practice in estimation of work is a lapse on the part of Divisier Authority. In view of the above, Division authority may got regularized the expenditure beyond the limit of (+)/(-)10% of the agreement quantities in above cases from the competent authority as per clause 24.1.2(2) of CPWD Manual 2012 under intimation to Audit.

(INDU OBEROI) (IAO Party - 01)

Sully: July: July: Sully: July: July The following record/information not provided to audit for scrutiny:- \(\frac{1}{4} \)

GAR-6 Stock Register 1

2 Fidelity Bond

3 Record pertains to AMC

4 Record pertains to outsourcing of services

311) (INDU OBEROI)

(IAO Party - 01)

Marilana Marilana Aprod

1/13 8770 8730 8770 8770 8770 10/13 8770 11/13 8770 11/14 8770 11/14 8770 877	N	A 20 20 30 30 30 30 30 30 30 30 30 30 30 30 30	H.R.A 1731 1731 1731 3731 3731 3731 3731 373	7654 23694 23694 23694 23694 24771 24771 24771 24771 24771 24771 24771 24771 24771	8780 8780 8780 8780 8780 8780 8780 8780	2000 2000 2000 2000 2000	9.702	H.R.A	Total	·	Grade D.A. H.R.A	A. H.R.A
7/13 7/13 7/13 7/13 7/14 14 14 14 16 16 17 18 19 19 19 19 19 19 19 19 19 19	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	23 23 33 33 34 35 35 35 35 35 35 35 35 35 35 35 35 35	3731 3731 3731 3731 3731 3731 3731 3731	23694 23694 23694 23694 23694 24771 24771 24771 24771 24771 24771 26507	8780 8780 8780 8780 8780 8780 8780 8780	2000	9707. 207.9		Total	7 0	-+-	H.R.
1/13 1/13 1/14 1/4 1/4 1/4 1/4 1/4 1/4 1/4 1/4 1/	8 8 8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	200000000000000000000000000000000000000	3231 3231 3231 3231 3231 3231 3231 3231	23694 23694 23694 23694 24771 24771 24771 24771 24771 24771 24771	8780 8780 8780 8780 8780 8780 8780 8780	2000	9707. 207.0			10		
0013 0013 1/13 1/14 1/4 1/4 1/4 1/4 1/4 1/4 1/	8 8 8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	20 20 20 20 20 20 20 20 20 20 20 20 20 2	3231 3231 3231 3231 3231 3231 3230 3330 33	23694 23694 23694 23694 24771 24771 24771 24771 24771 24771 24771 26507	87.80 87.80 87.80 87.80 87.80 87.80	2000	5026		23716		_	
1/13 1/13 1/14 1/4 1/4 1/4 1/4 1/4 1/4 1/4 1/4 1/	8 8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	2 2 2 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	3231 3231 3231 3231 3231 3231 3230 3330 33	23694 23694 23694 24771 24771 24771 24771 26507	8780 8780 8780 8780 8780 8780	2000			23716	o.	3 0	5
1/13 1/14 1/14 1/14 1/14 1/14 1/14 1/14		E C C C C C C C C C C C C C C C C C C C	3231 3231 3231 3231 3231 3231 3230 3330 33	23694 23694 24771 24771 24771 24771 24771 26507	8780 8780 8780 8780 8780	2002	9707	3734	23716	10	1 3	
2)13 114 114 115 116 117 118 118 118 118 118 118 118 118 118	88800000	E & & & D O O V	3231 3231 3231 3231 3231 3230 3330 3330	24694 24771 24771 24771 24771 24771 26507	878C 878C 878C 878C 878O	20002	2016	75.CF	23716			1 2
11	8 8 9 9 6 6 6	20 20 20 20 20 20 20 20 20 20 20 20 20 2	3231 3231 3231 3231 3231 3230 3330 3330	24771 24771 74771 74771 74771 74771 76507	878C 878C 878O 878O		207.6	1234	23716		5 -	7
21		2 2 2 2 0 0	3231 3231 3231 3231 3231 3230 3330	24771 24771 24771 24771 26507	8780 8780	2000	707.6	3234	23716	1	<u> </u>	=
24 A A A A A A A A A A A A A A A A A A A		2 2 2 2	3231 3231 3231 3231 3330 3330	24771 24771 24771 24771 76507	8780 8780	2000	10780	$oldsymbol{ol}}}}}}}}}}}}}}}}}}}}} $	24.70	<u>ş</u> ∤.	0	31
2		0, 0, 0	3231 3231 3231 3330 3330	74771 24771 24771 76507 76507	8780	2002	10780				0	10
2		0000	3231 3231 3330 3330	24771 24771 24771 26507		5000	10.780	3334		5	0	oi l
		000	3231 3330 3330 3330	24771 24771 26507 26507	(K/X				76/95	9	c	TO.
2 2 2 2 2		0	3230 3330 3330 3330	24771 76507 26507	1 000	300	10.780	3734	26794	2	0	! [
A 4 4 2 2 4 4			3330 3330 3330	76507	100,00	BX)	08/01	3234	24754	â	5	CI
2 6 2 2	<u> </u>		3330	76507	ONVE	2000	10.780	3234	74794			
- 2 2 2			3330	26507	31 15	2002	11888	33.63	76331	+ :	-	
7 12			1431)	-	G1.25	2000	: 1888	333	76331	: <u>=</u>		
V V				76507	9116	2000	11888	3333	76321			=
4		_	4330	76507	0.15	2000	11888	3333	26.33.1	= -	j	-
	_	-	08.52	70507	Ð: I b	7000	118000	3333		- -		=
	/ WITT COME	+	3330	76507	W: T-)	7000	11888	1333		51	-	311
		1	3330	76973	0.116	2005	13%50	1	16605		= e	E
<u> </u>		1	3330	17697		1000			76697	ET	=	77.
5017	7000 12543		3330	.16473	1-11:	COUNTY OF	15054	1831	26997	E.	= = =	
9100	2000 12543		3330	7,017	1 1	3	12554	33.11	76947	5	C	 ,
0.01.6	2543		3330	26.07.1		000;	12554	3313	26997	5.	+	+~
3015	ZXXX) 12543		33.30			200	17556	1333	26977		+ -	
),440		-	1011	1007	1	2000	17544	3333	76937	-	· · ·	
94111	1	- 	3433	/ KANG	1576	,000x	13626	3475	28511	: =	, -	.
	į.		1430	78485	147	7300	:34.26	3435	28511			+
DAAF	<u> </u>		37	2868h	94.	000	13626	34 75	1150	1 3 : 1	77	7-
(JAA))	Ĺ			/848h	77,776	3.00		-	78511	- +	·	<u>_</u>
944(:	2000 13614	-	14.23	CRAME	고. 당.	180			74,11	· • .	51 T	
		· · -		-	÷	j p gr e tu			·	-		
	•	-							-		•	
			-								•	
			-						1 368 6			
			ř	-								

98 786 CVAN

-cp/c

`	
- 5	-
O	7
	-

15664 Physical Strong Create Physical Strong D.A. N.A.A. 170441 D.A. Interest (a) (a) (b) (c) (c) (c) (c) (c) (c) (c) (c) (c) (c			1							Drawn		Drawn	+	-	-	-	Tata
Nigolia Fig. Cond. Fig. Cond. Fig. Cond. Fig. Cond. Fig. Table Fig.		_		Due (A)	s per correct	oay nxadon)	led-Y	> Rd	Grade Pay	DA.	H.R.A	Total		-	10	4-	2
9/13 8700 5000 9693 3234 3234 32716 110 0 <th>Ī</th> <th>Month</th> <th>Pav</th> <th>Grade Pay</th> <th>D.A.</th> <th>H.R.A</th> <th>3 (</th> <th></th> <th>2000</th> <th>9702</th> <th>3234</th> <th>23716</th> <th>SI.</th> <th>5 6</th> <th>n 0</th> <th>1</th> <th></th>	Ī	Month	Pav	Grade Pay	D.A.	H.R.A	3 (2000	9702	3234	23716	SI.	5 6	n 0	1	
9/13 8770 2000 9633 1731 17864 8790 3794 3314 2315 1794 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 2316 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 1314 9700 9700 9700 9700 <t< td=""><td>Ţ</td><td>7/13</td><td>8770</td><td>2000</td><td>9693</td><td>3231</td><td>22694</td><td>8780</td><td>2000</td><td>9702</td><td>3234</td><td>23716</td><td>3 9</td><td>5 6</td><td>, 0</td><td>-</td><td></td></t<>	Ţ	7/13	8770	2000	9693	3231	22694	8780	2000	9702	3234	23716	3 9	5 6	, 0	-	
9/11 8770 2000 9633 13.13 23644 8780 9702 1314 23644 8780 2000 9703 1314 13164 8780 2000 1314 23644 8780 2000 9703 1314 23644 8780 2000 9703 1314 23494 100 0 9 1/14 8770 2000 16770 1321 23491 8780 2000 1324 2471 8780 2000 1324 2471 8780 2000 1070 10 0		8/13	8770	2002	683	3231	73604	8780	2000	9702	3234	23716	2	3	+	· ·	_
1711 8770 200 9683 3133 13894 8700 9700 1214 1716 1717 <th< td=""><td></td><td>9/13</td><td>8770</td><td>2000</td><td>9633</td><td>3231</td><td>L'OC7</td><td>Cotto</td><td>DOOK.</td><td>9702</td><td>3234</td><td>23716</td><td>9</td><td>0</td><td>6</td><td>.</td><td></td></th<>		9/13	8770	2000	9633	3231	L'OC7	Cotto	DOOK.	9702	3234	23716	9	0	6	.	
17/13 8770 2000 9693 1211 12964 8790 2000 9702 3234 23716 10 0 0 0 0 0 0 0 0		10/13	8770	2000	696	3231	23694	8/90		0000	Acte	23716	10	0	6	'n	į
17/13 8770 2000 9593 1331 24594 8780 2000 10780 3334 24734 10 0 0 10 10 10 10 10 10 10 10 10 10 10	1	11/13	8770	2000		3231	23694	8780	1	3076	200	33716	0.2	0	6	m	
17.13 27.70 27.00 10.70 23.11 24771 28760 2000 10780 33.34 24794 20 0 0 0 0 0 0 0 0	İ			1		3231	23694	8780		7026	3234	1		-	<u> </u>	-	<u> </u>
1/14 8770 2000 10770 3211 24771 8780 2000 10780 3231 24774 8780 10780 1177 2000 10770 3231 24771 8780 2000 10780 3234 24794 10 0 10 4/14 8770 2000 10770 3231 24771 8780 2000 10780 3234 24794 10 0 10 4/14 8770 2000 10770 3231 24771 8780 2000 10780 3234 24794 10 0 10 4/14 8770 2000 10770 3231 24771 8780 2000 10780 3234 24771 8780 2000 10780 3234 24771 8780 2000 10780 3234 24771 8780 2000 10780 3234 24794 10 0 10 4/14 8/10 1000 1000 1000 1000	ĺ	12/13	87.70]_	1000	17720	8780		10780	3234	24794	21	5	2	1	
1/14 8/70 1231 2471 8/70 1070 1331 2471 8/70 1070 1334 2471 10 0 10 0 10 4/14 8/70 200 1070 333 2471 8/70 100 1070 334 2474 10 0 10 5/14 8/70 2000 1070 333 2471 8/70 100 10 0 10 0 10 5/14 8/70 200 1070 333 2471 8/70 100 10 0		1/14	8770	:		1621	7	Corre		107801	3234	24794	2	0	<u>o</u>		1
4/14 8/170 2000 10770 3331 24771 8/100 10780 3334 24794 10 0 10 0 10 4/14 8/170 2000 10770 3331 24771 8/100 10078 3334 24794 10 0 10 0 10 6/14 8/170 2000 10770 3331 24771 8/100 10078 3334 24794 10 0 10 <th< td=""><td>i</td><td>2/14</td><td>8770</td><td></td><td></td><td>3231</td><td>24771</td><td>20/20</td><td></td><td>087.01</td><td>2234</td><td>24734</td><td>101</td><td>0</td><td>101</td><td>~</td><td></td></th<>	i	2/14	8770			3231	24771	20/20		087.01	2234	24734	101	0	101	~	
4/14 8770 200 1070 3234 2479 1070 3234 2479 1070 3234 2479 1070 3234 2479 1070 1070 3234 2479 10 0 0 10 0	ì	7.00	0228			3231	24771	8780		00/01	2576		5	! خ	9	~	
4/14 87/10 2000 10770 3231 24771 8780 10780 12734 2474 10 0 10 6/14 87/10 2000 10770 3231 2471 8780 10770 3231 2471 10 0 10 6/14 87/10 2000 11877 3330 26507 9110 2000 11888 3333 26331 10 0 11 1/14 9100 2000 11877 3330 26507 9110 2000 11888 3333 26331 10 0 11 9/14 9100 2000 11887 3330 26507 9110 2000 11889 3333 26331 10 0 11 1/14 9100 2000 11887 3330 26507 9110 2000 11554 3330 26937 9110 2000 11554 3331 26931 10 11 1/15 9100 <td>1</td> <td>3/14</td> <td></td> <td></td> <td>l</td> <td>1566</td> <td>24771</td> <td>8780</td> <td></td> <td>10780</td> <td>3234</td> <td>74/77</td> <td>1</td> <td></td> <td>-</td> <td>1</td> <td>;</td>	1	3/14			l	1566	24771	8780		10780	3234	74/77	1		-	1	;
6/14 8770 2000 10770 3.231 2.4771 9780 2000 10770 3.231 2.4771 9780 10780 3.233 2.6331 10 0 11 7/14 9100 2000 11877 3330 2.6507 9110 2000 11877 3330 2.6507 9110 2000 11887 2.6331 10 0 11 8/14 9100 2000 11877 3330 2.6507 9110 2000 11889 3333 2.6331 10 0 11 9/14 9100 2000 11877 3330 2.6507 9110 2000 11889 3333 2.6331 10 0 11 11/14 9100 2000 11877 3330 2.6507 9110 2000 11889 3333 2.6331 10 0 11 11/14 9100 2000 11873 3330 2.6507 9110 2000 11869 3333		4/14	8770		i		16776	8780		10780	3234	24794	ဋ	Б	2	- -	i
6/14 8/10 1200 11870 3331 2471 9/10 2000 11870 3330 26507 9/10 2000 11886 3333 26331 100 0 11 4/14 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11877 3330 26507 9/10 2000 11878 3331 26507 9/10 2000 1188 3333 26937 10 0 11 1/15 9/10 2000 1200 1200 9/10 2000 1254 3330 26973 9/10 2000 1254 3331 26977 10 11 <td></td> <td>5/14</td> <td>8770</td> <td></td> <td></td> <td>3231</td> <td></td> <td>0010</td> <td></td> <td>107801</td> <td>3234</td> <td>24794</td> <td>ot</td> <td>0</td> <td>ᄗ</td> <td>~</td> <td>1</td>		5/14	8770			3231		0010		107801	3234	24794	ot	0	ᄗ	~	1
7/4 9100 2000 11877 3330 26507 9110 2000 11886 3333 26331 10 0 11 9/14 9100 2000 11877 3330 26507 9110 2000 11886 3333 26331 10 0 11 9/14 9100 2000 11877 3330 26507 9110 2000 11886 3333 26331 10 0 11 10/14 9100 2000 11877 3330 26507 9110 2000 11886 3333 26331 10 0 11 1/15 9100 2000 11887 3330 26507 9110 2000 11554 3333 26507 9110 2000 11554 3330 26507 9110 2000 12554 3333 26937 10 0 11 1/15 9100 2000 1254 3330 26937 9110 2000 12	ĺ	6/14	8770		ĺ	3231	24771	20/2		1990	1213	25331	<u> </u>	0	11	~	
4/14 9100 2000 11877 3130 26507 9110 2000 11889 3333 26311 10 0 11 9/14 9100 2000 11877 3130 26507 9110 2000 11889 3133 26311 10 0 11 11/14 9100 2000 11877 3130 26507 9110 2000 11889 3333 26311 10 0 11 11/14 9100 2000 11877 3130 26507 9110 2000 11889 3333 26331 10 0 11 11/14 9100 2000 11877 3130 26507 9110 2000 12543 3130 26507 9110 2000 12543 3130 26507 9110 2000 12543 3130 2697 9110 2000 12543 3130 2697 9110 2000 12543 3133 2697 9110 0	1	1/4	9100			3330	26507	9110		20017	***************************************	+6034	ç	6	Ξ	~	
9/14 5100 2000 11877 3330 2650 9110 2000 11886 3333 26311 10 0 11 10/14 9100 2000 11877 3330 2650 9110 2000 11887 3333 26311 10 0 11 110/14 9100 2000 11877 3330 2650 9110 2000 11887 3333 2631 10 0 11 11/15 9100 2000 11877 3330 2650 9110 2000 11889 3333 26937 10 0 11 2/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26977 10 0		P1 //	3 8	 	i	3330	26507	9110		11888	3333	75507	1	-	1 =	+	
9/14 5100 2000 11877 3330 26507 9110 2000 11886 3333 26331 10 0 11 10/14 9100 2000 11877 3330 26507 9110 2000 11887 3331 26937 10 0 11 11/4 9100 2000 11877 3330 26507 9110 2000 12843 3331 26937 10 0 11 11/4 9100 2000 12843 3330 26973 9110 2000 12543 1330 26973 10 0 11 21/5 9100 2000 12843 3330 26973 9110 2000 12554 3330 26973 910 0 11 21/5 9100 2000 12843 3330 26973 9110 2000 12554 3333 26937 10 0 11 21/5 9100 2000 12848	_ i	8/14	A16	l L		3330	26507	9110	!	11888	3333	26331	3	5 7	: :	1	1
11/14 9100 2000 11877 3330 26507 9110 2000 11889 3333 26331 26307 111 11/14 9100 2000 11877 3330 26507 9110 2000 11554 3333 26937 10 0 11 11/15 9100 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 4010 10 11 <t< td=""><td> </td><td>9/14</td><td>9100</td><td>-</td><td></td><td>2</td><td>355.07</td><td>9110</td><td></td><td>11888</td><td>3333</td><td>26331</td><td>g </td><td>0</td><td>11</td><td>7</td><td></td></t<>		9/14	9100	-		2	355.07	9110		11888	3333	26331	g	0	11	7	
11/14 9100 2000 11877 3330 26507 9110 2000 11887 3431 2697 10 0 11 11/15 9100 2000 11877 3330 26507 9110 2000 12544 3331 26997 10 0 11 11/15 9100 2000 12543 3330 26973 9110 2000 12544 3331 26997 10 0 11 21/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 4/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 5/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26937 10 0 11 6/15 9100 2000 13543		10/14	2016		Ĺ	3330	2007			11888	3333	26331	01	Б	=	<u> </u>	
12/14 9100 7000 11877 3330 26507 9110 2000 12554 3333 26907 10 0 11 2/15 9100 7000 12543 3330 26973 9110 2000 12554 3333 26997 10 11 2/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 4/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 5/15 9100 2000 12554 3330 26973 9110 2000 12554 3333 26973 9110 0 0 11 6/15 9100 2000 12554 9330 26973 9110 2000 12554 3333 26977 10 0 11 6/15 9100 2000 13614		11/14	9100			3330	76507	316		poerr	3333	26331	9	0	11	m	,
1/15 9100 7000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12543 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12544 3330 26973 9110 2000 12545 3333 26937 10 11 6/15 9100 2000 13614 3432 26486 9450		12/14	9100			3330	26507	9116		COOTY	56.66	25,997	2	0	11	· m	
4/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26977 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 9110 2000 12554 3333 26973 910 9110 9110 9110 9110 9110 9110 9110 9110 9110 9110 9110 9110 9110 9110		1,10	201.6		! !	3330	26973	3116		PCC7	cree con	7,0007	Ç.		11	m	:
2/15 9100 7000 12543 9330 26973 9110 2000 12554 3333 26997 10 11 4/15 9100 7000 12543 3330 26973 9110 2000 12554 3333 26997 10 11 6/15 9100 7000 12543 3330 26973 9110 2000 12554 3333 26997 10 11 6/15 9100 7000 12543 3330 26973 9110 2000 12543 3433 26997 10 11 6/15 9100 7000 12543 9110 2000 13626 3435 28486 9450 2000 13626 3435 28486 9450 2000 13626 3435 28486 9450 2000 13626 3435 28486 9450 2000 13626 3435 28448 9450 2000 13626 3435 28441 10 0 12<		Ct X			ļ _	05.63	26973	9110		135%	:				- 11		4
4/15 9100 7000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 4/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 6/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 6/15 9100 2000 12543 3330 26973 9110 2000 13556 3435 26997 10 0 11 8/15 9440 2000 13614 3432 26486 9450 2000 13656 3435 28511 10 0 12 9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614		2/15	910	1		9555	54973	3116		12554	1	26937	2	5	= ! :	n .	
4/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 6/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 11 6/15 9100 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 8/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614		3/15	9100			3330	1	-		: 		26997	10	0	7		į
5/15 9100 2000 12543 3330 26973 9110 2000 12554 3333 26997 10 0 12 6/15 9100 2000 12543 3330 26973 9110 2000 13526 3435 28511 10 0 12 7/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614		4/15	9100]	3330	26973			; 	ļ	76692	100		II.	m	- :
6/15 9100 7000 12543 3330 26973 9110 2000 15274 25811 10 0 12 7/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 8/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 <td>-</td> <td>5/15</td> <td>910</td> <td></td> <td></td> <td>3330</td> <td>26973</td> <td>1</td> <td></td> <td></td> <td></td> <td>26997</td> <td>2</td> <td>-0</td> <td>11</td> <td>m</td> <td></td>	-	5/15	910			3330	26973	1				26997	2	-0	11	m	
7/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 8/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13626 3435 2918R 10 0 12 11/15 9440 2000 13626 3435 2919R 10 0 12 11/16 9440 2000 14300 <	,	6,95	910		L	3330	26973	,	1		!	1000	2	-6	:		
8/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 1/16 9440 2000 13614 3432 28486 9450 2000 13626 3435 29198 10 0 12 1/16 9440 2000 14300		2//5	944	1		3432	28486			1	_	11507	2	0	12	m	:
8/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 29198 10 0 12 1/16 9440 2000 14300 3432 29172 9450 2000 14313 3435 29198 10 0 13 1/16 9440 2000 14300 3432<	0 l					3432	28486					11507	2	;	-		
9/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 12/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12 1/16 9440 2000 13614 3432 28486 9450 2000 13626 3435 29198 10 0 13 1/16 9440 2000 14300 3432 2912 9450 2000 14313 3435 29198 10 0 13 1/16 9440 2000 14300 3432 2912 2000 14313 3435 29198 10 0 13	9	8/15	944			3632	28486		 	į	Ì	28511	9	5 6	71 :	3 €	i
10/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12/15 9440 2000 13614 3432 29486 9450 2000 143314 3435 29198 10 0 1/16 9440 2000 14300 3432 29172 9456 2000 143313 3435 29198 10 0 1/16 9440 2000 14300 3432 29198 10 0	7	9/15	4		1	2020	28485					28511	92	ō*:	71	n :	1
11/15 9440 2000 13614 3432 28486 9450 2000 13626 3435 28511 10 0 12/15 9440 2000 13614 3432 28486 9450 2000 14333 3435 29198 10 0 1/16 9440 2000 14300 3432 29172 9450 2000 14333 3435 29198 10 0 2712 2712 9450 2000 14300 3432 29198 10 0	œ	10/15	944	-		3432	Octor?					28511	10	0	2	m	
12/15 9440 2000 13614 3432 28486 9450 2000 14314 3435 29198 10 0	9	11/15	944			3432	28485			1	i i	28511	01	5	12	 :	
1/16 9440 2000 14300 3432 291/2 945C 2000 14313 3435 29198 10 0	٠ ج	13/15	944	,		3432	28486	1		ļ	;	20198	9	- ci	13	~	
1/16 2410 2410 3432 4435 4435 14313 3435 29198 311 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	į	, ,	+	1	į	3432	59172			:	: 		-	•	•	147	
27.5 (c.10) 143XV 3142 (29198	= :	1/16	+	1		1 2632	7716	į !				29198		s (
						10.0		_	+			86162	_	c)			

(3)

[<u>₹</u>	Month	1	2	o per correc	oue (As per correct pay firstion)				e de la constante de la consta		District Control of the Control of t	LOT HEADEN			
1,44		7	Grade Pay	D.A.	H.R.A	Total	Poc		E A S				Bulance	to be Recovered	Prince
	1	8770	<u>8</u>	6696	1221	2000		D L	- PA	H.R.A	Total	-	Grade		
6/13	-	0//R	0002	9693	3231	7.502	8780			3234	23716	2	1		H.H.A
10/13	+	0//0	8 2	6696	3731	23694		-		3234	23716		5 E	F .	+ 1
	+	1	3	9693	3231	73694	<u> </u>			3734	23716	0) c	5	
		87.70	2000	9593	1331		30,0	(00)	2026	1734	23716	10	3 13	5	~
F1/21		8770	2000	9693	1000	73694	8780	2000	8702	3234	23716	2	-	. . 	··
1/14		87.70	2002	OLEM!	373]	23694	8780	2000	9702	37.34	21716		- -	5	7
2/14				2//07	3231	74771	8780	2007	10780	7556		91	=	6	
27.75	+-	2 1	7000	10770	3231	7477	8780	7000	o zo c	2000	74794	ST	6	22	
+	+	07/10	700n	107.70	3231	24771	C02.0		2	17.19	74794	0;	0	01	T ≈
4/14		8770	2000	10770	3231	14.97	De la	80A7	1078/0	3234	24794	01	0	9	† -
27.75	-	8770	2000	107.70	3231		2/80	2000	10780	3234	24794	101	0	01	-
6/34		8770	2000	107.70	12.67	1// 47	R780	7000	10780	3734	74794	G.	C	1 2	7
1/14	9100		3002	11877	3430	1//5/	87.80	200	11.780	37.34	24794	01	С	2 5	
8/14	9100		2000	11877	02.65	/0 <a <="" td=""><td>9110</td><td>3000</td><td>11888</td><td>3333</td><td>26331</td><td>J</td><td>-</td><td></td><td>- -</td>	9110	3000	11888	3333	26331	J	-		- -
10/11	9100		2002	1387	Desc	76507	9110	2000	11888	1333	26431			17	- -
10/14			2002	14037	13:00	76507	9310	0007	11888	3333	26931	2 9	5	=	- 1
117.4	 		ĺ	7,011	3330	20507	9110	2000	11888	3333	76331	2 5	= 	=	=-
17/14				110/1	330	76507	9110	2000	11888	3373	26331	2	5	=	 +
1/15	-		_	1350	4330	26507	9110	2000	1184R	1333	76341	<u> </u>	<u></u>		-
2/:5	œrь	ļ L		135,63	3330	26973	9110	2000	12554	3333	76947	? [;	o .	= -	~
₹1.5	1.0			+	5350	26973	9110	2000	1759.4	33.13	76007		=	11	<i>e-</i>
4/15	006			15543	3330	26973	9110	2000	17554	3333		-	ਰੀ ਹ	=	
\$115	001			12543	1330	26973	9110	2000	12534	1123	1000		<u>=</u>	11	
6/18	9300	1	Service Control	Eps. 71	3330	76973	0110	2000	17554	1888	76607	= ;	<u></u>	=	
//35	0840	 L	\perp	£547	33%	26973	9116	, 880×	+ 17.7.7	72.13	/aka/ :		- 1	E	
	5000		-	13614	4432	28486	9450	2002	130.36	20.00	18647	31	=1	11	
-	(Illustration of the state of t			13614	1432	78486	9450	- Daves		34.50	28511	되	Ü	1.7	
11/6	0440	2000		13614	1012	20.50	and but	5005	130.76	3435	7.8511	1		17	4),
10.73	7440	2003	J 	3614	1 68	0000	0830	0007	13626	3435	28511	1 2	i c	; ; ;	-
11/11	9440	U07	į	13614		/KAS	0450	2/(X)0	136.76	right.	78511	1 5) 	3 !!	-
1777.	10247	2007	!	14616	3417	384.85	U556	G.		3577			5 †-		- -
-			i			7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7		1 - 3 2 2 2	+	-					-

66

			Ove	Due Drawn Statement in respect of Sh.	nt in respect als	h. Netra Pal, Beld	Netra Pal, Beldar w.e.l. 7/2013	to 3 /2016	Owing recovery	שייוטעיון מעי זכ	Showing recovery amount due to wrong pay fixation	Du	Ratunco	to he Becomered	Joseph	
	A THE STATE OF THE PERSON AND THE PE	200	Grade	80	4 2 3	Total	930	Grado Day	40	4 0 1	Total		Grade	9 4	. }-	1
201.5	7/13	8770	_		3231	23694	8780	2000	9702	3234	23716	9	 	6	, F	-
	8/13	8770			3231	73094	8780	2002	9702	3234	73716	DI.	ō	ć	æ	22
-	9/13	87.70			1231	73694	8780	2000	6702	3234	23716	10	0	Ġ.	F.	7.5
e	10/13	0778	0007	1696	3231	7369K	8780	2000	2076	3234	23716	10	0	c	~.	7.
, r	11/13	8770	2000	£696	3231	73694	H 780	2000	2076	3734	23716	ō	5	5	~	, , ,
g	12/13	87.70			1231	23694	8780	2000	9702	3734	23716	Ö	Ē	=	=	22
	1/14	8770	7000	10770	3731	17/07	R7RO	2000	10780	P1, C1	74794	0	ਨ	2	-	۲,
æ	2/14	0778	2000	10770	17.31	24771	H730	XXX	10780	1734	24794	9	3	<u>.</u>	-	T = -
c	3/14	87.70	2000	02201	3231	24771	8780	2000	10/80	1234	24794	2	-	1 51	-	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
10	4/,4	87.70	2000	107.70	3231	11177	8780	2000	10780	37.34	74754	<u>=</u>	c	10		7
11	5/14	8770	2000	02701	3231	24771	8780	2000	10780	7.74	24794	ğ	-	e.:	-	;
12	6/14	8770	2002	107701	1231	24771	8780	2002	08/01	37.34	76794	Ω			; -	T Z
13	7/14	9100	2000	11877	3330	76507	9110	2000	11888	1333	26331	<u>c</u>	ē	:-	-	-
P 7	8/14	9100	7,000	1187/	1330	76507	9116	2000	11898	3343	76331	10	0	11	~	V .
15	9/14	9100	2000	11877	3330	26507	9110	2000	11888	1333	76331	10	Б	13	77)	- <u> </u>
16	10/14	9100	2000	11877	3330	76507	9110	2000	11888	1933	16.5%	01	0	1.		=
7.	11/14	0016	2000	11877	1330	76507	9110	3000	11888	3133	16692	01	c	3		: :: :
X 1	12/10	9100	2000	11877	1330	76507	0116	ωαυ <i>?</i>	11888	1333	1634	Ω	0	Ξ	m	. <
61	1/15	0016	2000	12543	3330	7697	9110	0007	12554	1933	76092	Ω		1	~	Ψ,
20	2/12	9100	7000	12543	3330	1.597	9110	7000	12554	1133	76697	2	-c	Ξ		*
	3/15	9100	OCO.2	12543	3330	7697.8	91:0	νων.	17554	3333	16692	2	G	1.1		/4
12	4/.5	0016	CXOU?	12543	3330	2,697	9110	2000	12554	3,333	76937	ğ	0	Ξ	~	\$7
5	5/15	2100	2000/	12'43	0268	76973	0116	000/	17554	1131	76597	ਤ੍ਰੀ	-	=		
5.	6/17	60.0	7000	12543	1330	1/696	9110	Out/	12554	3434	76947	CI	ਫ	::	- 2-	÷.
27	7/15	0440	2000	13614	1437	28486	9450	2000	13625	3445	78511	101	5	7.7	F" .	名.
9,	8/15	9640	DC:07	13614	y43.)	29.4RG	0596	2000	13626	3435	7,4511	01	c	7.	F-	
27	6/17.	9440	3330	13614	2432	28486	9450	2007	13626	14.15	28511	0.	- -	3		E.,
ε.	10/15	Οννίι	7000	13614	34.12	78486	1,450	2000	13626	3435	28511	o <u>.</u>	Έ	2	~	=
62	11/15	9440	2000	13614	3432) PACRE	0450	7000	13676	51.44E	28511	ਰੂ	- <u>-</u>			7 (27
ا :		1440	2000	11921	1437	18:8.	0.81	7300	13628	۰۰ ن ن	11:46	-			·- <u>:</u> - •	-
·;			\$	(#)t*	1.50	- •			- ,	77			. ,			
	- 			# #				•	- -			•				

20 MG

PART-II

CURRENT AUDIT REPORT (2016-17 to 2018-2019)

Ref :Audit Memo No. 05dtd. 03.06.2000

Para-01: Heavy outstanding balances under deposits.

During test check of monthly account of Ex. Engineer(civil) South-East Roser (M-412), PWD, Ishwar Nagar, New Delhi for the month of March, 2019, it was observed Amount as on 31.93.2019

2.8567.119/
9.48.77 481/ that an amount of Rs. 16.15crores was lying outstanding under the head "Public V. Deposits" as detailed below:

Classes of deposits

Civil Deposits - Security Deposits (Part II)

Civil Deposits - Other Deposits

Civil Deposits - Other Deposits

Civil Deposits - Other Deposits

Total outstanding as on 31.03.2019

Heavy accomulation under Part II - F Heavy accomulation under Part-II of Rs. 2.85 crore was indicative of non recommendation. of Deposit Register at Divisional Level from time to time. This should now be reviewed

and all deposits more than three years old where refund is due be credited to Reven

Accumulation of Bs. 9.48 crore under Part-III was due to non execution? against deposits. Details of deposits lying outstanding with the Department. At received, amount spend were not made available & thus il would not be verified long the deposits were outstanding and which Department were involved.

Deposit under Part V has accumulated due to withheld amount from contra bill on account of non-sanction of EOT cases, testing defects pending work Accumulation of Rs 3.81 crore was indicative of the fact that works for which amounts were withheld had not been completed satisfactorily

Ref :Audit Memo No. 09 dtd.05-06-200.3

Para 02: Inadmissible payment of Rs.2,16,01,979 /- in violation of conditions of the contract.

As per office memorandum No. DG/MAN/259 dated 28.10.2012 and Sec. 10. 24.1(2) of CPWD Manual, the completion cost of any agreement for maintenance and a including cost of up-gradation, aesthetic, special repair, addition, alteration shat exceed 1.25 times of the tendered amount.

3

However, during the test check of agreement register & payment vouchers it was observed that in the execution of the works the abovementioned provision was not followed and contractor was paid over and above 1.25 times of the tendered amount. Some of the cases test checked are as under:

Sr. No.	Name of work	Tendered cost	1.25 times of tendered cost	payment made	
1	EE/PWD/SER-1/16- 17Resurfacing of SukhdevVihar Road	Construction Co			· 유시
2	EE/PWD/SER-1/16- 17. Improvement of drainage system and C/o footpath	M/S Awasthi Construction Co Rs. 1,02,81,402/-		Rs1,38 87,535/-	
3	Barriers and speed Breakers at Gurudwara Road	Rs.18,26,010/-		Rs27,46.977/-	
4	Strengthening of	M/S Mohan Prasad Gupta, Rs.6,.81.11 648/-			. 1 € 3
5	C/O Foot over Bridge near oberoi Hotel at LalaLajpatRai Marg, 2017-18	& Sons, Rs.	1.70,60,840/-	2,14,52,099/-	And the second
•	. == . ,	•		TOTAL	H:1116 11 19/

Reasons of the abovepayment i.e. above 1.25 times may be elucidated to Audit



Ref : Audit Memo No. 12 dtd: 08.06 ±02

PARA-03 Office Expenditure charges to work.

During the test check of vouchers relating to works for the audit period woobserved that various expenditure were debited to various work but are of the number office expediter. Few of the examples of such expenditure are given below. Similar transported other cases may also be reviewed and these expenditure may be got regularized from Finance Department, GNCT of Delhi under intimation to audit.

S. No.	CV No. and date	Item	Name of work	Amount .
1	72 & 07.12.16	Drinking water	A/R & M/O	. 10
2	58 dt. 9.12.16	Binding of office file	A/R & M/O	, 165 805
3	Dt.12.12.16	Name plate		81 °.
, 4	39/26.04.16	Recharge of tata photon	A/R & M/O	
5.	30/22.04.16	Payment of electricity bill	A/R & M/O	
6	27/22 04.16	Payment of telephone charges	A/R & M/U	
7	18.11.16	Tonner & cartage	A/R & M/o 13	

al M.

8.	241/31.03.17	Stationery items	A/R & M/O	12.0
9.	241/31.03.17	Drinking water	A/R & M/O	. 18
10.	241/31.03.17	Almirah repair	A/R & M/O	1.25
11	242/31.03.17	Drinking water	A/R & M/O	161
12	242/31.03.17	Pendrive	A/R & M/O	1()/,
13	16.09.17	Photocopy	A/R & M/O 14	40 -
14	01.01.18	Drinking water	A/R & M/O 12	14
15	08 .01.18	Purchase of books	A/R & M/O	58
16.	27/05.04.18	Antivirus for computer	A/R & M/O	31
17	32/20.04.18	File stiching	A/R & M/O	81
18	33/28.04.18	Payment of phone bill	A/R & M/O	80
19	144 to 153/	Hand receipt for conveyance	A/R & M/O	50%
	31.03.18	charges		
20	20 & 06 03.18	Hand receipt for postage stamp	A/R & M/O	1.4
21	07.03.2019	Payment oftelephone charges	A/R & M/O	841
	•	·		

Vara-10

Ref : Audit Memo No. 10dt: 05.64 | 202

PARA-04: Timed barred cheque amounting Rs.2,73,92,537/-

As per Receipt & Payment rule 47(2) a cheque remaining unpaid for three months months of its issue for any cause and not surrendered for renewal, should be cancelled in toindicated under the rules, with the difference that no acknowledgement of the stop order may be for the bank

While scrutiny of form 51 - "Schedule of Reconciliation of cheques drawn and Remittar other related records for the month of March 2019 it has been found that cheques amounting to be Which was issued by the division but not presented to bank for encashement and became time has per the details given below

S.No.	Cheque No.	Date of issue	Amount
1	197700	10.07.07	563
2	197812	16.07.07	17196
3	197813	16.0707	5483
4	197842	27.07.07	10699
5	197864	3.08.07	1460
6	197896	16.08.07	12454
·	908516	27 11 07	2760
8	908526	27 11.97	1893
9	663721	25 07.08	803
10	686320	20.01.09	3930
11	846395	27.04.09	4450
12	846415	02.06.09	15000
13	846461	18.08.09	4412
4	240819	08.12.09	1066225
15	240194	24.12.09	1770
16	846569	10.01.10	1526

			Total	27392537
	48	531817	30.03.19	645310
	47	864838	30.03.19	23596247
	46	. 864823	27.02.19	1792
	45	864410	24.07.14	20000
	44	263035	31.03.14	895416
_	43	804911	29.03.14	50048
	42	933868	17.10.13	12435
	41	933858	10.10.13	53161
	40	263027	10.10.13	850
	39	793868	20.09.13	13300
	378	920848	08 07.13	203582
	37	920870	13.02.13	2580
į .	36	910864	07.02.13	1980
	35	920191	18.12.12	1110
:	34	916367	12.10.12	62366
	33	916353	28.09 12	4452
	32	916205	18.07.12	21000
-	31	847286	30.06.12	11570
	30	847285	30.06.12	2640
	29	847252	17.06.12	18078
1	28	847142	31.05.12	660
	27	240255	22.02.12	850
	26	240254	22.02.11	850
	25	247009	21.12.11	270079
	24	947008	28.11.11	191083
	23.	240252	24.11.11	850
•	22	846969	30.09.11	126468
	21	846884	24.04.11	1000
	20	240242	17.03.11	29606
	19.	240241	21.02.11	850
	18	240215	27.04.10	850
	17	240233	28.10.10	850

As the above cheque has become old more than a decade, because of no claim/disput and there is no possibility of encashment of these cheques. HOO may please take immediate steps settle these accounts as per rule, under intimation to audit.

Para No. 05: Non-production of records.

Following records has not been produced for scrutiny of Audih

1. Record pertains to AMC

2. GAR-6 Stock Register

3. Spouse information

le sole

PART-III

Ref : Audit Memo No. 03dtd. 02.06.2020

TAN-01:Improper maintenance of Pay Bill Registers.

During the test check of the PBRs maintained by the Office of Executive Engineer(civil), South-East Road-1 PWD M-412, Iswar Nagar, New Delhi for the Audit period 2016-19 following irregularities have been noticed:-

- 1. The mandatory page counting certificate is not recorded in the PBR's on the first page which is also required to be countersigned by the DDO concerned.
- 2. The mandatory information/details of employees required to be recorded or the upper left side of each page in the PBR not found completely filled in any of the PBR's. Apart from name, other details like pay (Basic + Grade Pay), details or loan /advances/ refunds, installment No., PAN No. etc. were also not found completely filled.
- 3. Past information of employees who have been transferred into the unit (required to be entered from LPC) were not found recorded in the PBR. This information is required for calculation of Income Tax, GPF contribution etc. Also information about the employees who have been transferred out of the unit have not been recorded in the PBR.
- 4. Total of each column is also required to be entered on the last line of each page of the bottom) which helps in calculation of Income Tax of the respective year was not found.
- 5. GAR-18, Abstract of Pay bill is not prepared.

Necessary steps should be taken to remove the anomalies, under intimation to audit

Ref :Audit Memo No. 06 dtd. 05.06.2020

TAN-02 - Improper maintenance of Service Books.

During the test check of Service Books, the following shortcomings have been observed:
(1) Re-attestation of Bio-data

The particulars of each Govi, servant at the first page of Service Book should the relativested after every five years and fresh photograph should be appended and attested after every ten years. But this has not been followed in most of the cases.

(2) Verification and communication of qualifying service

Further, as per rule 32 of CCS (pension) Rules. Verification of service of the government should be done on completion of 18 years of qualifying service or 5 years beton the date of retirement whichever is earlier and a certificate be issued in the prescribed form in 144 the official concerned. The said certificate has not been found pasted in the Service B. k following teachers/officials after verification of service from the concerned PAO.

My mally.

n n

(3) Entry of Aadhaar Number

Entry of Aadhaar Number has not been made in the service book of statt as minstructions circulated by the Pr. Secretary(Finance), Finance Deptt., GNCT of Delhi to the S. F.3(03)/2015/T-1/Pr.AO:2017-26 dated 10/09/2015. It has further been advised that to tail Aadhaar Number of employee in pension papers of the retirees should invariably made as enable the PAO to mention the details of Aadhaar Number in Pension Payment Orders.

The above discrepancies may be elucidated to Audit

Ref :Audit Memo No. 07 Dtd : 05-08-202

Tan 03: Unrealistic Estimates.

During the test check of records of Ex. Eng., Kalka More, Ishwar Nagar. (M-412), PryDfr the period 2016-17 to 2018-19, it has been noticed that there are huge variation between the estimates and the tendered amount. A few instances are as under:

Sr. No.	Agreement No.	Name of work	Estimated Amount (In Rs.)	Tendered Amount (In Rs.)	Belov Stin od
1.	01/2018-19	A/R & M/O Roads under PWD sub division SER –II dtd. 2017-18 Sh. Repair & installation of missing railing on central verge Captain Guru Marg	4590380	213 2232	7 ost 3 5
2.	09/2018-19	A/R & M/o various roads under PWD sub division SER-14 prevention measures for water logging and pumping arrangement.	643725	222750	· 5 4 0
3.	10/2018-19	A/R & M/o various roads under PWD subdivision SER-13 Sh prevention measures for water logging and pumping arrangement	2209690	750750	+ 4. 0 2
4.	30/2018-19	A/R & M/o various roads under PWD sub division SER-13 Sh. Repairing of footpath near millennium depot	2115337	1047092	5 / 50
5.	58/2018-19	A/R & M/o various roads under PWD sub division SER-13. 2018-19 Sh. Upkeeping of subways and footover bridge	1529277	565680	÷ 01
6.	60/2018-19	A/R & M/o various roads under PWD sub- division SER-13, 2018-19 Painting of karb stones ad MS railing	2802815	1019104	€ 64
7.	62/2018-19	A/R & M/o various roads under PWD sub- division SER-14 2018-19 Painting of karb stones ad MS railing	1619900	588834	ਰ : 65
8.	72/2018-19	A/R & M/o various roads under PWD sub	73720	257772	61.80

2

0	0.4/20.40.40	division , 2018-19 Painting of karb stones ad MS railing	0505050		-0
9.	84/2018-19	A/R & M/o various roads under PWD sub division SER-13, 2018-19 improvement of drainage system of ring road from dnd approach to Sarai kale	2565858	1192098	53.5₄
10.	100/2018- 19	A/R & M/o various roads under PWD sub- division SER-13, 2018-19 Painting of karb stones ad MS railing for Republic Day	4493239	1632394	6 3 .6
11.	106/2018- 19	A/R & M/o various roads under PWD sub- division SER-14, 2018-19 Painting of karb stones ad MS railing for Republic Day	1927108	634019	67.1 (
12.	107/2018- 19	A/R & M/o various roads under PWD subdivision SER-12, 2018-19 Painting of karb stones and MS railing on various roads	1027539	384541	÷6,0⊁
13.	17/2017-18	A/R & M/o various roads under PWD sub division SER-14, 2018-19 preventing measures of water logging	643725	274275	67 3 9
14.	18/2017-18	A/R & M/o various roads under PWD subdivision SER-11, 2018-19 preventing measures of water logging	643725	273525	2.7
15.	20/2017-18	A/R & M/o various roads under PWD sub division SER-14, 2018-19 Painting of karb stones ad MS railing	1619900	704740	56.49
16.	21/2017-18	A/R & M/o various roads under PWD sub division SER-13, 2018-19 Painting of karb stones ad MS railing for Republic Day	1099312	501544	64 3 8
17.	22/2017-18	A/R & M/o various roads under PWD sub division SER-11, 2018-19 Painting of karb stones ad MS railing for Republic Day	2802815	1192208	÷7.46
18.	28/2017-18	A/R & M/o various roads under PWD sub division SER-12, 2018-19 Painting of karb stones ad MS railing	1342965	553800	56. 76
19.	29/2017-18	A/R & M/o various roads under PWD subdivision SER-13, 2018-19 preventing measures of water logging	2209650	841500	61 9 2
20.	36/2017-18	A/R & M/o various roads under PWD sub division SER-11, 2018-19 providing and fixing retro sign bords	447411	274218	£
21.	94/2017-18	A/R & M/o various roads under PWD sub- division SER-14, 2018-19 painting of karb stone for the prepration of FIF	583698	251532	58 91
22.	109/2017-	A/R & M/o various roads under PWD sub	1770234	786869	55 55

-12.

	18	division SER-13, 2018-19 upkeeping of			
23.	111/2017- 18	logging A/R & M/o various roads under PWD subdivision SER-14, 2018-19 karb stone and painting	1595271	6425 66	6 9.6™
24.	112/2017- 18	A/R & M/o various roads under PWD sub division SER-13, 2018-19 karb stone and	2075800	828244	60,10
25.	115/2017- 18	painting A/R & M/o various roads under PWD sub division SER-11, 2018-19 karb stone and	834351	324562	61.10
26.	156/2017- 18	painting A/R & M/o various roads under PWD sub division SER-14, 2018-19 karb stone and painting	2179665	784461	64.01
27.	158/2017- 18	A/R & M/o various roads under PWD sub- division SER-13, 2018-19 karb stone and painting	999100	378659	2.16
28	171/2017- 18	A/R & M/o various roads under PWD sub- division SER-14, 2018-19 upkeeping of subway and FOB	1187195	503727	- 757
29	12/2016-17	A/R & M/o various roads under PWD sub division SER-11, 2016-17 desalting and cleaning of road water drainage	1530063	729534	52 3 2
30	18/2016-17	A/R & M/o various roads under PWD sub- division SER-14, 2016-17 sh external painting of oberoi flyover, lodhi flyover, mulchand flyover	1455864	487569	P6 5 1
31	20/2016-17	A/R & M/o various roads under PWD sub division SER-14, 2016-17 shpdg and	849417	453589	53 40
32	45/2016-17	fixing signage board at different place A/R & M/o various roads under PWD sub division SER-11 2016-17 snpdg and	530809	238250	FE 50
33	46/2016-17	operating of diesel pump drainage A/R & M/o various roads under PWD sub division SER-14, 2016-17 shpdg and	530809	236250	55. 5 0
34	65/2016-17	operating of diesel pump drainage A/R & M/o various roads under PWD sub division SER-13, 2016-17 upkeeping of subway and fob	1770234	780030	(± 94
35	78/2016-17	A/R & M/o various roads under PWD sub division SER-13, 2016-17 sh painting of	2802815	1255381	55 2 1
36	79/2016-17	kharab stones, ms railing, etc A/R & M/o various roads under PWD sub division SER-11, 2016-17 sh painting of	813249	365064	55 11
37	81 /2016-17	kharab stones ims railing, etc. A/R & M/o various roads under PWD sub- division SER-14, 2016-17 shipainting of	1619900	727173	5- 11
38	97/2016-17	kharab stones, ms railing, etc A/R & M/o various roads under PWD sub division SER-14, 2016-17 shupkeeping of subways and feb	1187195	517589	5° 56
		of subways and fob		\	

39 112/2016- A/R & M/o various roads under PWD sub 1178550 599100 4 · 09
 17 division SER-12, 2016-17 painting of kharab stones, ms railing, etc

The estimates of works are prepared by the Technically experts Engineers on the basis of prevalent D.S.R. and depending upon the prevailing Market rates, but still it has been observed that tenders have been received & accepted quoting the rates much below the estimated lost Moreover today the rates of every commodity are rising spirally yet the tenders have lost accepted much below the estimated rates.

Such type of unreasonable variations can be attributed to either wrong assessment—the quantity of items or sketchy estimates prepared in an unprofessional manner.

The above details of work awarded above / below the estimated cost shows that estimates error prepared casually & no proper attention was given to prepare estimates on more realistic ball. Reasons for the above lapses may please be elucidated to the audit.

Ref :Audit Memo No. 08Dtd.05-06-2020

Tan-04: Slow progress of works leading to missing the deadlines for completion of work

Test check of progress reports revealed that progress of some of the works is very slow and missed the stipulated date of completion by 16 to 21 months. Details of some of the work are given below for reference:

S. No.	Name of the work with agreement number	Name of the contractor / Tendered cost (in lacs)	date of start	Stipulated date of completion		D in M
1	AR & Mc) of various Roads under PAD Sub Divisions SER 13.Dg 1016-17(SH. Repairing o Roads Ring Road to TikonaParkf	Sty Narchder Singh Yaday, Rs. 28.23,833-	75 06 2016	02:(19.2016	29/08/2017	
2	AR & MO of various Roads under PWD Sub Divisions SER 13.D ₂ 2016-17: SH: Replacement of damaged/choked drains of	Singh Yadav, Rs 10,74,513 -				
3	AR & MO of various Roads under PWD Sub Divisions SER 11,Dg 2016-17(SH Disposal	Gupta, Rs.	04/07/2016	31/12/2016	10 07/2017	· -
. 4	of Matha EE PWD SER-1/16-17, Resurtacing of SukhdeyVibar Road	M.S.Awasth: Construction Co.	29/08/2016	28.12.2016	30/05/20%	•
· · · · · · ·		·			· ·	. •

-15

5	AR & MO of various Roads under PWD Sub Divisions SER 13,Dg 2016-17(SH: Repair of roads	Sh. Paras Nath Singh. Rs.15,42,823		05/08/2016	03/07/2017	1
6	EE PWD SER-1/16-17. Improvement of drainage system and Coo footpath	M/S Awasthi Construction Co. Rs 1.02.81.402 -				·
7	AR & M() of various Roads under PWD Sub Divisions SER 13.Dg 2016-17(SH: Repair of Bhairon road, foothpath. Subway and Plaza	M/S Gauray Costruction Co., Rs 3,84,012		24 12:26 in		
8	AR & MO of various Roads under PWD Sub Divisions SER LDg 2016-17(SH: foothpath	Sh. Babutal Gupta, Rs.15,36,528	05/12/2016	02/02/2017	20/11/2018	
9	Resurfacing of Mathura Road from Ashram to ROB-22, Modi Mill Flyover	M/S Chaudhary Construction Co. Pvt. Utd., Rs 1,39,57,623 -	08 12 2016	07 02 2017	18/05/2018	
10	EE PWD SER-1, 2016017. Restoration of CV Raman Marg MP Road and MMA Road	MrS Satyam Costruction Co., Rs.23.65.128	28 12 2016	23/01/2017	10:08/2011	
ïï	EF PWD SER-1, 2016-17 Surface course over AHMS Flyover, Ring Road	M/S Chaudhary Construction Co. Pvt. Ltd Rs.1.46.88.9		13-04-2017	12/01/2015	
12.	AR & MO of various Roads under PWD Sub Divisions SER 11,Dg 2016-17(SH: Road repairing	Sh. Paras			11/12/2017	•
13	FE PWD SER-1, 2017-18. Improvement of carriageway foothpath, drains of Sukhoev Vihar Road	M S AwasthiCost ruction Co. Rs 76.67.7991-			o4 at 20 . ₩	
	•			·*	Make	

Millson

14	TAR & MO of various Roads under PWO Sub Divisions SER 12.Dg 2007-186 SH: Building and fixing different types of	M/S Anil Engineering Works, Rs. 21,29,899	15 09/2017	(3/1)/2017	3+'07/2018	S
15.	sign boards AR & MO of various Roads under PWD Sub Divisions SER 12.Dg 2017-18(SH Improvement of damaged Roads in Batla House towards	M/S AwasthiCost ruction Co. Rs. 35,64,246	(9.20)	16/10/2017	10.05.2015	
16	Okhia EE: PWO SER-1, 2017-18. Redevelopment of East Kidwai Nagan SEE: Raising level of Service Roads	M/S AwasthiCost ruction Co. Rs 47.20,233		21 10 2017		
. 17	EE PWD SER-1, 2017-18. AR & MO of various Roads under PWD Sip Divisions SER II. Dg 2017-18. SH Painting of Modi MTE III. wer with anti-carbonation paints	Mohd Arif. Rs.46,13,600			23/08/2018	
18	**EPWD SER-1, 2018-19. AR & MO of various Roads under PWD S.b Divisions SER TI,Dg (8-19, SH; Repair of central Verge, foothpath and fixing of railing on Raja.	Sh. Paras Nath Singh. Rs 15,77,733	26-12/2018	1 23/02 2019 1 23/02 2019	n4 ĝ y 2019	·
19	Dheci Sen Marg FF PwD SER-1, 20-8-19. AR & Mond various Roads under PwD Sub Divisions SER 11.Dg 18-19. SH: Disposal of Maint from Dumping Ground ar Loan Road	Sh. Babut al Gupta, Rs 12,43,813 -	i 62 01 2019	136 on 2014	1 8) 01 202	

The slow progress of works may be looked into and necessary steps be taken to gear up to, execution of works. In terms of CPWD Works Manual hindrances on the part of contract also to be recorded. All the hindrances being faced during the execution of work be got authenticated from the E.L. at site register and wherever the delays are attributed on the pocontractors, penalty for late completion of work be imposed as per terms and condition

The state of the s

22/

Ref : Audit Memo No. 11Dtd. 05-06-2020

TAN-05: Unfruitful expenditure on advertisement due to fore-closure of works.

The CPWD Manual vide Section 15.1 (2) stipulates that before approval of NIT in sidesirable to have availability of clear site, funds and approval of building plans from a call bodies. During the test check of agreement Registers of M-412, Delhi, it was observed that the division has awarded a number of the works to the contractors as detailed below

S N o	Name of the work with agreement number	Name of the contract or	Stipulate d date of start	Stipulate d date of completi on	Actual Date of foreclosu re	Expnd. On Adverti sement	Remarks
1	EE/PWD/SER-1, 2016-17. AR & MO of various Roads under PWD Sub Divisions SER 14.Dg 16-17. SH. Repairing of footh paths on Hospital Road	Sh. Jagdish Prasad Meena	25/11/16	24/12/16	13/06/18	4.647/-	by section of the sec
2	EE/PWD/SER-1, 2016-17, Providing & Laying RCCC pipe drain at Raja DheerSen Marg	Sh. Babutal Gupta	. (19/02/17	109/04/17	13/07/18	19.1424	The grade of the state of the s
3	AR & MO of various Roads under PWD Sub Divisions SER 11,Dg 17-18, SH: Disposal of Malba	Chauhan & Sons		04/10/18			isen era

Since the above mentioned Works were foreclosed a huge amount incurred towards the advertisement of these Tender is a wasteful expenditure. Reasons for foreclosure and the delay in fore-closer in the elucidated to the Audit

(VIPUL KAPOOR)
Inspecting Audit Office:
Audit Party No. III

Current Audit Report

2//

During the course of the current audit of The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, Mathura Road, New Delhi-110065, 13 audit memos including 02 record memos, highlighting various irregularities have been issued along with a recovery of Rs. Nil out of these No Memo was settled as no compliance was shown by the Executive Engineer. Hence, remaining all 13 Memos (including 02 record Memos) have been converted into 07 Paras and 05 TANs with recovery of Rs. Rs. Nil.

There are 15 old outstanding paras with recovery of Rs.2,358/- for which no compliance was shown by the Executive Engineer however 05 para were settled by taken as fresh with recovery of Rs. NIL. Hence, the remaining 10 paras along with recovery of Rs. 2,358/- has been incorporated in the current audit report.

Details of Current Recovery (Audit period 2019-20 to 2022-23)

MEM O NO.	Subject	Conver ted into	Total Recovery (in Rs.)	Amount Recovered (in Rs.)	Balance (in Rs.)
3	Improper maintenance of Pay Bill Registers.	TAN-1	NIL	NIL	NIL
4	Unrealistic Estimates	TAN-2	NIL	NIL	- Atta
5	Huge outstanding balance under deposits	PARA-1	NIL	NIL	NIL NIL
6	Short comings in maintenance of Service Books.	TAN-3	NIL	NIL	NIL
7	Time Barred cheques amounting to Rs. 1,46.43.115	PARA-2	NIL	NIL	NIL
8	Exceeding the completion cost beyond 1.25 times of tendered amount	PARA-3	NIL	NIL	NIL
9	Delay in completion of work	PARA-4	NIL	NIL	NIL
10	Non-maintenance of records of Road Restoration charges	PARA-5	NIL	NIL	NIL
11	Wastage of time & money due to foreclosure of work	TAN-4	NIL	NIL	NIL
12	Execution of extra item not pertain to main work.	PARA-6	NIL	NIL	NIL
13	Huge Savings	TAN-5	NIL	NIL	
	TOTAL		NIL	NIL NIL	NIL NIL

(f)

701

The internal audit report for the period 2019-20 to 2022-23 has been prepared on the basis of information furnished and made available by The Executive Engineer(C), South East, Road 1 (Division M-412) Govt. of NCT of Delhi, Ishwar Nagar, and Mathura Road, New Delhi-110065. The Directorate of Audit, GNCT of Delhi disclaims any responsibility for any misinformation and/or non-information on the part of the office.

AAO

ΙΔΩ

19/-

PART-I (CURRENT AUDIT) (2019-20 TO 2022-23)

Para-1 Huge outstanding balance under deposits.
(Audit Memo No -05 Dated: 04.08.2023)

During the scrutiny of monthly account of Executive Engineer (C), South East, Road-1 (M-412), PWD, Ishwar Nagar, New Delhi for the month of March 2023, it has been observed that an amount of Rs. 9,80,42,385/- was lying outstanding under the head " Public Works Deposits" as per details given below:-

S.No.	Classes of Deposits	Amount as on 31.03.2023
01	Civil Deposit – Security Deposits (part-II)	2,79,99,474/-
02	Civil Deposit – Public Works Deposits (part-III)	1,81,27,580/-
03	Civil Deposit – Other Deposits (part-V)	5,19,15,331/-
	Total outstanding as on 31.03.2023	9,80,42,385/-

Huge accumulation under Part-II of Rs.2,79,99,474/- was indicative of not review of deposits registers at divisional level from time to time. This should now be reviewed and all deposits more than 03 years old where refund is due be credited to revenue.

Accumulation of Rs.1,81,27,580/- under part —III was due to non-execution of work against deposit works. Details of deposits lying outstanding with department, amount received, amount spent were not made available and thus it could not be verified how long the deposits were outstanding and which department were involved.

Deposit under part-V has been accumulated due to withheld amount from the contractor's bill on account of non-sanction of EOT cases, Testing defects, pending works, withheld for approval of extra items and deviation etc. Accumulation of Rs.5,19,15,331/- was indicative of the facts that works for which amounts were withheld had not been completed satisfactorily.

The same observation had also been raised during the audit 2016-19. Executive Engineer/HOO may take necessary steps to reduce the same as per rule under intimation to audit.

PARA-2: Time Barred cheques amounting to Rs. 1,46,43,115/(Audit Memo. No.07 Dated: 07.08.2023)

18/5

As per Receipt & Payment rule 47(2) a cheque remaining unpaid for three months after the month of its issue for any cause and not surrender for renewal should be cancelled in the manner indicated under the rules with the difference that no acknowledgement of the stop order may be insisted for the bank.

While scrutiny of form 51-Schedule of Reconciliation of cheques drawn and Remittances and other related records for the month of March 2023 it has been found that cheques which were issued by the division but not presented to the bank for encashment and became time barred as per details given below:

S.NO	Cheque	Date of	Amount	S.NO	Cheque	Date of	Amount
	No	issue			No	issue	
1	197700	10.07.07	563	28	847142	31.05.12	660
2	197812	16.07.07	17196	29	847252	17.06.12	18078
3	197813	16.07.07	5483	30	847285	30.06.12	2640
4	197842	27.07.07	10699	31	847286	30.06.12	11570
5	197864	03.08.07	1460	32	916205	18.07.12	21000
6	197896	16.08.07	12454	33	916353	28.09.12	4452
7	908516	27.11.07	2760	34	916367	12.10.12	62366
8	908526	27.11.07	1893	35	920191	18.12.12	1110
9	663724	25.07.08	803	36	910864	07.02.13	1980
10	686320	20.01.09	3930	37	920870	13.02.13	2580
11	846395	27.04.09	4450	38	920848	08.07.13	203582
12	846415	02.06.09	15000	39	793868	20.09.13	13300
13	846461	18.08.09	4412	40	263027	10.10.13	850
14	240189	08.12.09	1066225	41	933858	10.10.13	53161
15	240194	24.12.09	1770	42	933868	17.10.13	12435
16	846569	10.01.10	1526	43	804911	29.03.14	50048
17	240233	28.10.10	850	44	263035	31.03.14	895416
18	240215	27.04.10	850	45	864410	24.07.14	20000
19	240541	21.02.11	850	46	864823	27.12.18	1792
20	240242	17.03.11	29606	47	531901	20.03.20	29940
21	846884	24.04.11	1000	48	531902	20.03.20	12060
22	846969	30.09.11	126468	49	804553	31.03.23	10461841
23	240252	24.11.11	850	50	322046	31.03.23	938294
24	947008	28.11.11	191083	51	532045	31.03.23	50000
25	247009	21.12.11	270079		<u> </u>		
26	240254	22.02.11	850	·			· -
27	240255	22.02.12	850		 -		
				Total			14643115

As the above cheques, it has been noticed that most of cheques has become old more than a prescribed limit, because of no claim/dispute and there is no possibility of encashment of these cheques therefore, HOO/DDO may please take immediate steps to settle these accounts as per rule, under intimation to audit.

PARA-3 Exceeding the completion cost beyond 1.25 times of tendered amount. (Audit Memo. No.08 Dated: 08.08.2023)

12/0

As per CPWD works Manual 2019, clause 12.1(1) "The completion cost of any maintenance work shall not exceed 1.25 times of tendered amount and 10% of the sanction cost for budgeted work. The Engineer in charge shall record reasons for such deviation beyond the contract amount. For any deviation beyond 1.25 times of the contract amount, approval is to be accorded by the CE or any any other authority as designated by the Directorate form time to time. Recorded reasons shall be given while according approval.

During the scrutiny of agreement register and payment vouchers, it has been noticed that in the execution of the works, the above mentioned provision were not followed and the contractor was paid over paid 1.25 times of the tendered amount. Some of the instances are given below:

S. No	Name of work/agreement No	Firm Name	Cost	1.25 times of tendered cost	Actual Payment made	Excess payment made beyond 1.25 times
1	Providing and fixing MS grill at Central verge C V Raman Marg 13/2019-20	Sh Jitender Kumar	61,78,596	77,23,245	93,01,445	15,78,200
2	Construction of FOB near Krishi vihar at J B Tito Marg 27/2019-20	Sh S S Chauhan & Sons	3,84,50,807	4,80,63,509	5,17,99,891	37,36,382
3	Strengthening of elevated barahpulah road from Sarai Kale khan to JLN stadium 49/2019-20	M/s Awasthi constructi ons co	5,22,23,672	6,52,79,590	8,35,16,862	1,82,37,272
4	Strengthening of (1). MMA Road from Mathura Road to Okhla Road (2)MP Road, MMA Junctionpur, capital Gaur Marg(3) SMA on Modi Mills flyover(4)CV Raman Mar(5) Mata Mandir Rd (6) Gurudwara Road under Div SER-1 6/21-22	M/s Infratech	5,32,57,699	6,65,72,124	9,63,96,740	2,98,24,616
5	A/R and M/o	Sh Paras	51,13,578	63,91,973	75,66,493	11,74,520

	various roads under PWD sub div SER 13, Repair of footpath and wall on ring road between AIIMS to Moolchand 42/2022-23	Nath Singh				
6	Improvement of drainage system from Mata Mandir Road red light to okhla red light 46/2022-23	M/s Amocon	18,38,906	22,98,633	28,85,832	5,87,199
7	A/R and M/O various road SER11, Patch repair of road at various places damaged on captain Gaur Marg 99/2022-23	M/s Chaudhary constructio n company	26,51,173	33,13,966	39,50,247	6,36,283
	Total				-	5,57,74,472

Reasons for above mentioned payments exceeding 1.25 times may be elucidated to audit.

111-

PARA-4: Delay in completion of work (Audit Memo. No.09 Dated: 09.08.2023)

During the test check of agreement register/records of the The Executive Engineer(C). South East, Road 1 (Division M-412) reveals that there is delay in completion of work and some work are yet to be closed as per details of few instances are given under:

S.N	Name of the work	Name of the	Stipulated Date of start	Stipulated Date of	Actual date of	Delay in Months
o	with agreement number	contractor/tender ed cost	Date of start	completion	completion	(approx.)
l	A/R & M/o of various roads under PWD under sub-div13 9/19-20	M/s Reliable constructions Rs 10,14,050	21/06/2019	19 07 2019	18 01 2020	06 months
2	Providing and fixing M S grill at central verge on C V Raman Marg 13/19-20	Sh Jitender Kumar 61.78.596	21/06/2019	18.09 2019	20 02:2020	05 months
3	A/R & M/O of various roads under sub div SER-11 17/2019-20	M/s Jaswant contructions 3.98,233	20/06/2019	04/07/2019	03/02/2020	T 07 months
4	Construction of FOB near Krishi vihar JB Tito Marg 27/2019-20	M/s S S Chauhan & Sons 3.84,50,807	14/08/2019	13/02/2020	22/02/2021(fore closed)	12 months
5	Improvement of green belt by making plants of Lodhi Road-LHS for beautification 29:2019-20	M/s Alien construction 55.96.545	19/08/2019	18-11-2019	03 10 2020	11 months
6	Up lifting of central verge from Ashram to Modi Mills flyover at Matura Road SER-12 41/2019- 20	Sh Pawan Kumar Jha 72.92.523	08 10 2019	07:04/2020	07 12 2020	08 months
7	Strengthening of roads of Lodhi Colony and Sewa Nagar under sub div SER -14 45/2019-20	Sh. Pawan Kumar 3,88,14,539	06'10'2019	05/12/2019	24'09'2020	10 months
8	A/R &M/O Various roads under div M- 412 up keeping and watch and ward of sample	Universal security placement services 24.92.234	21/10/2021	17/02/2022	Yet to be completed	18 months (yet to be completed)

	stretch of street scrapping from chirag delhi FOB to Sheikh sarai 15/21-22					
9	A/R & M/O of PWD Road under sub div SER 11. The services of maintenance van along with labour for day to day maintenance 22/21-22	M/s Work Cee 68.53.987	01/12/2021	30/11/2022	Yet to be completed	8 months (yet to be completed)
10	A/R & M/o under sub div 13. The services of maintenance van along with labour for day to day maintenance 23/21-22	M/s Work Cee 71.86.961	16/12/2021	15/12/2022	Yet to be completed	8 months (yet to be completed)

HOO/DDO is therefore, advised to look into the slow progress of work leading to delay in completion of work. All the hindrances faced during the execution of work to be got authenticated from the Executive Engineer at site register and wherever the delays are attributed on the part of contractor, penalty for late completion of work be imposed as per terms and conditions of contract.

PARA-5: Non-maintenance of records of Road Restoration charges (Audit Memo. No.10 Dated: 09.08.2023)

Public utilities like Delhi Jal Board, BSES, MTNL, Telecom services &civic authorities etc., often require roads to be dug for laying cables, pipe-lines etc. Division make an estimate of the funds required to restore the roads to their usual conditions.

These funds are deposited by the utilities with the PWD before the latter grants the agencies permission for road cutting. Further from the Monthly A/C, it is evident that Rs 1.81 crore was lying unutilized as on 31st March 2023 under the head Public Work Deposits (Part-III). During the scrutiny of records, it has been noticed that no such record / registers are maintained by the Planning Branch of the Division, who gave the permission to the client with the approval of the EE. Hence, it could not be ascertain that restoration charges received from the client were actually used for restoring the concerned roads or not.

In view of the above, Planning branch is advised that position may be reviewed and it may be ensure that the amount received from agencies were actually incurred & balance amount (if any) may be refunded to these agencies. In case of excess expenditure than the amount received may also be recovered from the agencies under intimation to audit. The same observation had also been made during audit period 2013-16.



PARA-6: Execution of extra item not pertain to main work.

(Audit Memo. No.12 Dated: 14.08.2023)

A Preliminary report and a rough estimate of the cost of work proposed to be taken up and should be prepared by Engineers of the division for obtaining for administrative approval for the work. Thereafter, a detailed estimate supported by complete details such as schedule of all items, quantities, rate, cost, drawings, specification, rate analysis, measurement details etc. needs to be prepared for each work for obtaining technical sanction of the competent authority. Technical sanctions ensure that the proposal is structurally sound and the estimate is economical.

During scrutiny of records, it has been observed that the after the direction of higher authority, it was decided to provide M.S. railing on central verge of C.V. Raman Marg. Thereafter, the funds to the tune of 98.47 lakh was allotted for the work 'Providing and fixing of MS Grill at Central verge on C V Raman Marg'. The detailed estimate of the work was technically sanctioned for an amount of Rs 98.47 lakh. Accordingly, the work was awarded (Agreement No 13/2019-20) at tendered cost of Rs 61.79 lakh which was 32.99 percent below the estimated cost of Rs 92.20 lakh. The stipulated date of start and completion of the work was 21.06.2019 and 18.09.2019 and the work was completed on 20.02.2020. The payment of Rs 93.01 lakh was made to the contractor

Further, it has been noticed that as per contract M S Grill work was to be executed at Central verge of C V Raman Marg with the execution of items like earthwork in excavation, providing and laying cement concrete block, providing and fixing M S railing at Central Verge with painting of M S railing. It is worthwhile to mention that the Division had incurred, approx. 20.06 lakh on extra items i.e., Bitumen work which did not pertain to main work which is not only irregular and unfair to other bidders. The contract is a legal agreement between the contractor and the employer, which define the scope of the work, cost, timeline and terms and conditions for the execution of the work. Any change in the contract scope, cost, timeline and terms and conditions should not be permissible except in urgent cases. Such post tender changes in scope of work may provide undue benefits to the contractors and therefore, should be restricted to the limits as laid down in the rules, regulations and as per terms and conditions stipulated in the tender.

The Executive Engineer is advised to take necessary approval and regularized the same from Competent Authority and avoids such practice in future.





PARA-7: Non Production of Records

(A)Year 2007-2009

1. Spouse Information in respect of 109 officials of work charge establishment

(B)Year 2013--2016

- 1. GAR-6 Stock Register
- 2. Fidelity Bond
- 3. Record pertaining to AMC
- 4. Record pertaining to outsourcing of services

(C)Year 2016-2019

- 1. Record pertaining to AMC
- 2. GAR-6 Stock Register
- 3. Spouse information

(D)During the current audit i.e., year 2019-2023,

- 1. Record pertaining to AMC
- 2. GAR-6 Stock Register and list of obsolete/condemn/unserviceable items
- 3. Spouse information
- 4. Long term short term advance register.
- 5. Children Education Allowance Register.
- 6. L.T.C. Register.



9

/0/

TEST AUDIT NOTE (2022-23)

DIRECTORATE OF AUDIT: GOVT. OF NCT OF DELHI DELHI SECRETARIAT: NEW DELHI – 110002

TAN-1: Non maintenance of Pay Bill Registers.
(Audit Memo. No.3 Dated: 03.08.2023)

During the test check of pay bill registers of the audit period i.e.2019-20 to 2022-23, the following shortcomings have been noticed: -

- 1. Totaling of all columns of salary, allowances and deductions for income tax purposes have not been carried out in the PBR during the audit period. Hence the amount of gross salary, other allowances and deductions shown in the calculation sheet of income tax can-not be checked by the audit.
- 2. Page counting certificate has not been recorded on the first page of PBR.
- 3. Upper column i.e. previous PBR No., Govt. Accommodation, pay scale/Level, date of joining, date of transfer, Service verified etc. have not been filled in PBR.
- 4. White fluid has been used in PBR which is not permissible.
- 5. There were cuttings and overwriting in the PBR which are not attested by the DDO/HOO.
- 6. Abstract of pay bills has not been maintained during the audit period

Executive Engineer/DDO is requested to update the PBRs at the earliest possible and compliance may be shown to next audit.





(Audit Memo No -04 Dated: 04.08.2023)

9

During the test check of records of The Executive Engineer(C), South East, Road I (Division M-412), PWD for the period 2019-20 to 2022-23, it has been noticed that there is huge variation between the estimates and the tendered amount. A few instances wherein tender amount were more than 50% below from estimated cost are as under:

S.No	Agreement No.	Name of the work	Estimated Amount (in Rs.)	Tendered Amount (in Rs.)	Variatio n in % below Estimate d cost
1.	01/2019-20	Restoration of C V Raman Marg Road under S Div. SE. R-12 Dg.2018-19 (Repair to Road and footpath cut by DJB from JD Musafir Marg to Gurudwara Road	37,53,451	17.34.845	53.78%
2.	03/2019-20	A/R and M/o various roads under PWD S. Div. SE(R-13)dg 18-19 (up keeping of subways and FOBs	9,41,445	4,37.395	53.54%
3.	07/2019-20	A/R and M/o various roads under PWD Div. SE, prevention measures for water logging and pumping arrangements for S Div	22,95,270	9,97,295	56.55%
4.	08/2019-20	A/R and M/o various roads under PWD div. under SE(r-1) preventive measures for water logging and pumping arrangements for S Div, R-11.12 & 14	22,25,093	10,01,292	55%
5	34/2019-20	A/R and M/o various roads. PWD Div SE(R-1), Improvement of subways and FOBs footpath and repair of CC pavement of Rahim Khan Road, Dharamveer Maan Marg, Mother Diary Road and Maharani Bagh to Manokamna road etc. under S Div (R-14)	91.95.198	43,65,880	52.52%
6	35/2019-20	Restoration of Road cut by Power Grid corporation of India Ltd at Lodhi Road from DIMITS Bus Depot to Dayal Singh college under sub Div (R-14)	32,75,397	15,39,109	53.01%
7	38/2019-20	A/R and M/o various roads under PWD Div. SE(R-1) dg 2019-20	1.52.95.425	71.73.554	53.10%
8	39/2019-20	Improvement of Round about Tyagraj Stadium and footpath of JLN stadium near gate no. 3,4,5,6,7 fixing M.S Railing and Bern repair on Ratan lal Sehdev Marg Under SE(R-1)/R-14	81,88,830	35.21.788	56.99%
9	42/2019-20	A/R and M/o various road under Div. SE(R-1) dg 2019-20 comprehensive maintenance of various roads under sub-div SE(R-12)	3,50,14,131	1,57,17842	55.11%
10	43/2019-20	A/R and M/o various roads under PWD Div. SE(R-1) dg2019-20, Comprehensive maintenance of various roads under Sub-Div, SE(R-13)	4,25,32,092	1,90,92,656	55.11%
11	44/2019-20	A/R and M/o various roads under Div SE(R-1) dg 2019-20 comprehensive	4.81.41.786	2.16.10.848	55 1100



		maintenance of various roads under Sub	<u> </u>	 	Ţ
12	51/2019-20	Div SE(R-14) Restoration of various roads under Sub-	56.24.472	21,62,609	61.55%
		Div. SE(R-12) dg 2019-20 Restoration of Various roads cut by various utility services			
13	57/2019-20	A/R and M/o various Roads under PWD	32.01.271	15.28,607	52.25%
		sub-Div South East Road-13 dg 2019-20, Thermoplastic paint road marking strips and rumble strips)			
14	59/2019-20	A/R and M/o various roads under PWD SE(R-1) dg 2019-20 Motor cycle bound security supervisor	12,86,496	5.88.600	54.25%
15	01/2020-21	A/R and M/o various roads under sub div South East Rd-13 dg 202021 Clearing of dry and mixed flow drains by super Sucker and Manual		19,49,009	56.58%
16	03/2020-21	A/R and M/o various roads under PWD sub-Div South East R-11 dg 2020-21 Cleaning of dry and mixed flow drains by super sucker and manual	29.13.755	11.65.211	60 01%
17	04/2020-21	A/R and M/o various roads under sub-div. SE, R-12 dg 2020-21 Cleaning of dry and mixed flow drains by Super sucker and		17.69.502	52.58%
18	06/2020-21	manual A/R and M/o various Roads under PWD Div SE-I during 20-21, preventive measures for water logging and pumping arrangements for sub-division Road 11,12	23,42,592	4.70,861	79.90%
19	07/2020-21	& 14 A/R and M/o various roads under PWD Div. SE(R-1) dg 2020-21 preventive measures for water logging and pumping arrangements for sub-Div SE R-13	22,95,270	6,88,351	70.01%
20	09/2020-21	Comprehensive maintenance of various roads of SE(R-11, 12, 13 & 14 during 2020-21)		9,64,54,266	5 - 5 mo
21	10/2020-21	Restoration of various roads under PWD division. SE Rd-1 dg 2020-21, Restoration of road cut by various utility service for Section –II under SE Road -11	98.54.857	45.27.162	53.11%
22	11/2020-21	Restoration of various roads under PWD Div-SE Road-11	90.77.967	42.56.659	53 11%
23	14/2020-21	A/R and M/o various Roads under PWD Div SE R-1(Dg2020-21). Drain and footpath at Mathura road from Jagannath Mkt to DJB Nala	34,98,124	16,75,601	52.10%
24	18/2020-21	Uplifting of Central veege of KalkaDev Marg under PWD SE(R-1)	95,33,204	42,36,555	55.56%
25	20/2020-21	A/R and M/o various roads under Div SE(R-1) dg 2020-21 The service of security guard in Sub Div and Stores under SER 11-14	86.77,072	40,12,080	53.76%
26	1/2021-22		15.95.460	7,29,125	54.30%
27	3/2021-22	Restoration of MMA and Mathura Road cut	92,12,166	33,17,301	63.99%
The F	Executive Fno	by DJB and Bharti Airtel from Julena ineer(C). South East. Road 1 (Division M-4	112) Jehwar N	Jagar Mathu	n Road

[———		Chowk to Mathura Road. Mathura Road to			· _[
		Modi Mills Flyover Sub Div R-12		• !	1
28	9/2021-22	Restoration of Road cut by NDMC from	25 12 912	0.10.010	
		Bharti Nagar Sub station to Oberoi hotel of	33.12.842	9.48.819	72,99%
		Lodhi Road under sub div R-14	•		
29	10/2021-22	Development of Footpath and berm of	02 (4 155	23 71 000	
		sukhdev vihar rod and covering of sukhdev	93,06,133	33,71,909	64%
		vihar Nala			į
30	11/2021-22		00.00.000		
	17/2021-22	Toda Stretch Delween	90,23,328	33.77.432	62.57%
31	15/2021-22	Nizamuddin railway station to Lodhi Road A/R and M/o PWD roads under Div M412,		-· 	·
٠.	13/2021-22	unkeeping of Watak and 1 5	64.24.940	24.92.234	61.21%
		upkeeping of Watch and ward of sample		1	
		stretch of street scrapping from Chirag		ļ	
32	17/2021-22	Delhi to Sheikh Sarai			i
32	17/2021-22	A/R and M/o PWD road under Div SER-1,	33,31,776	10,23,522	69.28%
		Water taker with GPD tracking system and			
		hydraulic jet facility for day to day cleaning			
		of kerbstone crash barrier footpath,	İ	1	ļ.
	_	removing plant etc	•	į	i
33	31/2021-22	A/R and M/o of various road of PWD div	26,17,981	10.82,012	58.67° u
		SER-1. Repair of Sub way and FOBs under			30.07
		sub div SER-14] 	i	i
34	32/2021-22	A/R and M/o various road of PWD div	96,58.484	33,89,162	64.91%
		SER-1, security guard in sub- div and store	70,20.107	33.07.102	04.9170
		under SE R-11-14			
35	36/2021-22	A/R and M/o under div SE R-1.	93.23,570	14.24.641	91.770
		Application of Systematic enamel	23.23.370	14.24.041	84.72%
		paint(Labour only) on the busy road of Sub			
		Div SER11 &12			!
36	37/2021-22	A/R and M/o under Div SER-I application	72.24.290	11.02.002	+
		of systematic enamel paint (Labour only)	72,24,380	11.03.885	84,72%
		on the busy road of Sub Div SER13-14		1	I
37	2/2022-23	A/R and M/o of various road under Sub div	06.74.16.	+	
	2,2022 23	R-14 desilting of drains	96,74,105	24,19,494	74 99%
38	3/2022-23				<u> </u>
<i>5</i> 0	312022-23	A/R and M/o of various road under Sub div	96,46,621	24,12,620	74.99%
39	4/2022-23	R-13 desilting of drains	····	L	1
) 7	4/2022-23	A/R and M/o of various road under Sub div	76,37,983	29,02,434	62%
10	5/2022 22	R-11 desilting of drains			;
40	5/2022-23	A/R and M/o of various road under Sub div	51.80.548	19.68.608	62%
	 	R-12 desilting of drains		1	1
11	12/2022-23	A/R and M/o of various road under SE R-	91,81,380	33,50,286	63.51%
		11 providing service of watch and ward and			05.5170
		regular cleaning, prepare sample stretch			İ
		from chirag delhi FOB to sheikh sarai FOB			
2	37/2022-23	4 /D	11,06,205	2,98,786	72.99%
		operation water tanker with sprinkler	11.00.203	4,70,700	· /=.9970
		system			
3	38/2022-23	A/D LAG DUID	8,84,964	2.39,029	72,99%
		operation water tanker with sprinkler	0.04.704	1.39,029	/99%
		system system	-		
4	39/2022-23	A/R and M/o PWD road under SER-13	11.06.205	200 = 5	
			±1.06.205 ⁻¹	2.98.786	72.99%
İ		operation water tanker with sprinkler	1		
5	40/2022-23	system			
- <i>)</i>	70/2022-23	A/R and M/o PWD road under SER-14	11.06.205	2.98,786	72.99%
	!	operation water tanker with sprinkler system			
,		ci ciam			



46	95/2022-23	A/R and M/o various road under Sub Div SER-13 up keeping and cleaning work of subway and FOBs	30,73,502	13.21.250	57%
47	96/2022-23	A/R and M/o various road under Sub Div SER-11 up keeping and cleaning work of subway and FOBs	17,07390	6.33,954	62.87%
48	97/2022-23	A'R and M'o various road under Sub Div SER-14 up keeping and cleaning work of subway and FOBs		5.76.898	62 87%
49	101/2022-23	A/R and M/o under div SER, painting with synthetic enamel paint at various location of kerbstone and verge etc. under Sub div SER-13	37.96.746	11.33.329	70.15%
50	108/2022- 23	A/R and M/o under PWD SER-1 painting of Kerbstone railing jersery barrier and central verge of sub div R-11 to R-14	2.98.11.329	78.34.417	73.72%

The estimates of works are prepared by technically expert engineers on the basis of prevalent DSR and depending upon the prevailing market rates but still it has been observed that tenders has been received and accepted quoting the rate much below the estimated cost. Moreover, today the rates of every commodity are rising spirally yet the tender has been accepted much below the estimated rates.

Such type of unreasonable variation can be attributed to either wrong assessment of the quality of items or sketchy estimates prepared in unprofessional manner. The above detail of work awarded below the estimated cost shows that estimates were prepared casually and no proper attention was given to prepare estimates on more realistic basis. The Executive Engineer HOO advised to prepare estimates more carefully and realistically.







TAN-3:Short comings in maintenance of Service Books.

(Audit Memo, No.06

Dated: 07.08.2023)

During the test check of Service books maintained by The Executive Engineer(C). South East, Road 1 (Division M-412) Ishwar Nagar, Mathura Road, New Delhi-110065, the Service Books of following employees have been test check by the audit.

Sr. No.	Name & Designation(S/Shri/Ms)
1	Birmu, Beldar
2	Kamla devi, Beldar
3	Premchand Tiwari, Beldar
4	Ram Vilas, Beldar
5	Bikan Sahu, Beldar
6	RamNath, Beldar
7	Ratna Beldar
8	Utrapadi, Beldar
9	Charan Singh, Beldar
10	Junglee, Beldar
11	Inder Pal, Beldar
12	Dalbir singh, Beldar
13	Karan Singh, Beldar
14	Girija, Beldar

The following shortcomings have been noticed during the test check: -

1. The particulars of each government servant at the first page of the service book should be reattested after every five years and fresh photo graphs should be appended and attested after every 10 years. But on test check/scrutiny of service books it has been noticed that this has not been done in the concerned Service Book mentioned above.

2. Service Book to be shown to the official every year as per SR 202:

The Service book is required to be shown to the official every year and his signature obtained. The Govt. Servant will ensure that his services have been verified. Head of Office will turnish a certificate to the next higher authority every year that this requirement i.e. showing the service book to the official and obtaining his signature therein has been complied with in respect of the previous financial year. It is observed that the service books of the employees mentioned above at Sr. No 1 to 14 were not shown to them.

As per rule 32(1) of CCS Pension Rules, the office is required to get the service verified from P.A.O. in respect of the official who have rendered 25 Years of Service or are to be retired with in the 5 years. The qualifying service so verified from P.A.O. shall be communicated to the employees concerned in the prescribe Performa. On review/test check of the records/ service book in this regard it was noticed that the verification of service from PAO has not been done of concerned staff that render service more than 25 years



9

u/c

- 3. Entry of AADHAAR No. has not been made in the Service Book of the employees mentioned above which is required as per instruction circulated by the Principal Secretary (Finance) Finance Department, GNCT of Delhi vide letter No. F3 (03)/2015/T-I/Pr. AO/2017-26 dated 10/09/2015. It has further been advised that the Detail of AADHAAR No. of employee should invariably be made in Pension Papers of the retirees, so as to enable the PAO to mention the AADHAAR Card No. in Pension Payment Order.
- 4. It has been noticed that HPL in respect of SI.2 Smt. Kamla Devi has been filled for 590 days for 29-1/2years in one go which is irregular.
- 5. There are number of cutting and overwriting in the Service Books which are not attested by the HOO and white fluid also used which is not permissible.

The HOO may get the service books of all the employees be updated as per above observations and similar case may also be reviewed at your own level and compliance may be shown to next audit.





TAN-4: Wastage of time & money due to foreclosure of work (Audit Memo. No.11 Dated: 10.08.2023)

As per section CPWD works manual 15.1(2)(I) stipulates that before approval of NIT it is desirable to have availability of clear site, funds and approval of building plans from Local bodies. During the test check of records provided by Division South East Road-1, it has been observed that division has foreclosed a number of works awarded to the contractor as details of few instances are given below:

S. No	Name of the work/agreement No.	Name of contractor	the	Stipulated date of start		Actual date of foreclosure	Remarks
Ī	Strengthening of 1.MMA Road 2.MP Rd 3. SMA on Modi Mill flyover 4. Strengthening of C V Raman Marg 5. Mata Mandir Road 6. Gurudwara Road 55/2019-20	M/S A Infratech	S	11.12.2019	23.02.2020	02.06.2020	Foreclosed after 4 months of stipulated date of completion
2	Construction of FOB 1. near Krishi Vihar at J B Tito Marg 2.Bhisham pitamah Road 27/2019-20	M/S S Chauhan Sons	\$ &	16/08/2019	13/02/2020	22 02 2021	Foreclosed after 12 months of stipulated date of completion
3	Improvement of drainage system from Mata Mandir red to Okhla red light 26/2022-23	M/s M Builders	Τ	22/05/2022	20/06/2022	26/05/2022	Foreclosed due to refusal of contractor PC forfeited
4	Improvement of drainage system Gujar Samrat Mihir Bhoj chowk to Tyagraj stadium road, BRT road near Blind school, Chandulal Balmiki Road. Tyagraj Stadium and Nizzadmudin Khatta under SER-1	M/s M Builders	T	22/05/2022	20/06/2022	26/05/2022	Foreclosed due to refusal of contractor PG forfeited

	27/2022-23]	
5	Construction of Brick Masonary near Modi Mill Flyover to protect govt Land from unauthorised encroachment and dumping of Malba under SER-12 14/2022-23	Sh. Jagdish Prasad Meena	28/04/2022	26/07/2022	31/05/2022	Foreclosed due to refusal of contractor PC forfeited
6	Construction of RCC Drain at Dhobhi Ghat under Sub div SER-14	M/s Dev Enterprises	20/05/2022	18/06/2022	03/06/2022	Foreclosed due to refusal of contractor PG forfeited
7	A/R & M/O under div SER 1 Providing and fixing of missing railing on ring road from Andrews Ganj to AIIMS 25/2022-23	M/s Jagdish Associates	07/05/2022	20/06/2022	22/07/2022	Foreclosed due to delay in execution of work by contractor Hence PG forfeited

Since the above mentioned works were foreclosed causing wastage of Govt. time & money and delay in execution of work. The Executive Engineer is advised to minimize the instance of foreclosure of work to save precious Govt. time and money.







TAN-5: Huge Savings.

During the scrutiny of Budget and expenditure statements provided by South Fast Road-1 division it has been observed that division had made huge savings in the financial year 2019-20 as per details given below:-

(Rs. In Lakhs)

S.	Head	Budget Allotted	Expenditure	Savings	o of
No.					Savings
01	Revenue	1555	1373.22	181.78	11.69
02	Capital	2685	1075.15	1609.85	ii 59 96 ii - ii

The Executive Engineer/DDO advised to avoid such instances in future and surrender the savings of the budget, if any within time prescribed by finance department.



